





PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

Well Name			Rig No.		Date		Field Ticket No.				
Amoco-Western Fischahs 01			Ensign 122		04/26/23		1359				
State		County		API No.		Customer		Lift Pressure & Pop Off			
CO		Arapahoe		05-005-06204		Civitas - Jason Gibbs		Lift:	Pop Off: 1,000 PSI		
Pump	Bulk	Job Type	Last Tckt?	Empl. No.	Employee Name		Water PH:	7	Cmt Type: Multiple		
4787	2359/2884/7521/2883	P&A	Yes		James Wiley		CSG Size:		TBG Size:		
Job Supervisor:						Geoff Miller	TBG Dpth:		Open Hle: 10"		
Bob Hale						Chris Sheets	CSG/ANRL:		TBG Vol:		
Remarks:						Well Information					
Plug#1 end of drill pipe 7,720' and TOC @ 7,520' Plug#2 end of drill pipe 5,354' and TOC @ 5,154' Plug#3 end of drill pipe 2,300' and TOC @ 1,691' Plug#4 end of drill pipe 1,691' and TOC @ 756'				AMOCO-WESTAN-FISHAHS 01 AFE: P1668CD COST CODE: 8306.240 ROUTING: TREVIN JASON GIBBS DATE SIGNED: 05-04-23		Description		Depth			
						Drill Pipe		4.5" 16.6#			
						Open Hole		10"			
						Surface Csg.		8-5/8" 24# 660'			
Customer Signature:											
Time	Injection		Pressure	Cement Slu		Remarks					
	RATE	BBLS IN	PSI	WEIGHT	YIELD						
00:01						Arrive to location, JSA on rig up then rig up					
01:00						JSA on pump schedule					
02:49	0.5	0.5	3,000	8.33		Pressure test lines					
02:56	5.5	30	650	8.33		Break circulation H2O					
03:08	5.5	20.5	540	15.8	1.15	Mix and pump 100 sks G/Cmt & Retarder, #Verify by scales					
03:15	4	5.5	500	8.33		Displace H2O					
03:17						Rig take over and displace Mud to balance Cement then W.O.C 4hrs					
07:55	4	30	350	8.33		Break circulation H2O					
08:06	4.5	20.5	300	15.8	1.15	Mix and pump 100 sks G/Cmt & Retarder, #Verify by scales					
08:13	4.5	5.5	140	8.33		Displace H2O					
08:16						Rig take over and displace Mud to balance Cement then W.O.C 4hrs					
13:08	4	30	230	8.33		Break circulation H2O					
13:18	4.5	96	400	15.2	1.32	Mix and pump 410 sks Thixo Cmt, #Verify by scales					
13:49	4.5	17.8	130	8.33		Displace H2O to balance					
13:54						Shutdown					
19:35	5	10	100	8.33		Break circulation H2O/Blue dye					
19:40	4.4	215	80	15.8	1.15	Mix and pump 1,050 sks G/Cmt, #Verify by scales (500sks 2% CC)					
20:35	5	9.5	200	8.33		Displace H2O to balance					
Unit	Desc		QTY	RATE	TOTAL	UNIT	DESC		QTY	RATE	TOTAL
	Pump and Bulk 1st 4 hrs		1				Heavy Duty Mileage Bulk 3		90		
	Extra Hrs		20				Heavy Duty Mileage Bulk 4		90		
	Heavy Duty Mileage Pump		45				Thixo Cement		410		
	Heavy Duty Mileage Bulk 1		45				G/Neat Cement		750		
	Heavy Duty Mileage Bulk 2		45				G/Cmt Fast Set		500		
Sub Total:							Tckt Total:				
Customer Approval: 											



J. Gibbs