


Time	Injection		Pressure	Cement Slurry		Remarks
	RATE	BBLS IN	PSI	WEIGHT	YIELD	
06:00						ARRIVE, JSA, SPOT, RIG UP
06:54						JSAWITH RIG CREW
07:07			2400			TEST LINES
07:10	4.6	30	500	8.3		BREAK CIRCULATION
07:19	4.6	14.3	800	15.8	1.15	MIX & PUMP 70 SKS G-NEAT, 15.8# VERIFYBYSCALE
07:22	4.6	14.7	340	8.3		DISPLACE 14.7 BBL H2O
07:25						SHUT DOWN, WASH LINE, (RIG DISPLACE 115 BBL MUD)
10:38						JSA WITH RIG CREW
10:48	3.5	30	200	8.3		BREAK CIRCULATION
10:57	5	10.2	250	15.8	1.15	MIX & PUMP 50SKS G-NEAT,15.8# VERIFY BY SCALE
11:00	5	53.4	350	8.3		DISPLACE 53.4 BBL H2O
11:10						SHUT DOWN, WASH LINES, WAIT ON RIG WORK

					Grimm-Trinianow 1
					AFE: P1666C
					COST CODE: 8523.198
					ROUTING: TREVIN
					JASON GIBBS
					DATE SIGNED:
					09-11-23

Unit	Desc	QTY
	PUMP & BULK 1ST 4 HRS	1
	CLASS G	120 SKS
	SUGAR	100 LBS
	LIQUID RETARDER	1 GL
	ADDITIONAL TIME ON LOCATION	2
Sub Total:		
Customer Approval:		



PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

Well Name				Rig No.		Date		Field Ticket No.			
GRIMM TINIANOW 1				24 HR		09/09/23		1881			
State		County		API No.		Customer		Lift Pressure & Pop Off			
CO		ARAPAHO		05-005-06390		CIVITAS - JASON GIBBS		Lift:	1428/999/	Pop Off:	1000/500
Pump		Bulk		Job Type		Last Tckt?		Empl. No.		Employee Name	
3052		7521/7016		BALANCE		YES				JOSE	
Job Supervisor:						CHARLES		TBG Dpth:		2000'/1400'	
BOB HALE						BIG TONY		CSG/ANRL:		TBG Vol:	
Remarks:						BLAKE		Well Information			
SKS - THIXO - 200 SKS - G-NEAT - 1225 SUGAR - 150 LBS								Description		Depth	
								#1 EOT		2000'	
								TOC		1709'	
								#2 EOT		1400'	
								TOC		0'	
Customer Signature:											

Time		Injection		Pressure		Cement Slurry		Remarks	
		RATE		BBLS IN		PSI		WEIGHT YIELD	
03:15								JSA WITH RIG CREW	
03:33		3.5		10		200		8.5 10 BBL SAPP, DITERGENT,DYE	
03:39		3.5		20		200		8.3 20 BBL H2O SPACER	
03:44		5		30.7		500		15.8 1.15 MIX & PUMP 150 SKS G,15.8# VERIFY BY SCALE	
03:52		5		29.5		370		8.3 DISPLACE 29.5 BBL H2O	
03:57								SHUT DOWN, WASH LINES, WAIT ON RIG	
08:15								JSA WITH RIG CREW	
09:00		3		20		200		8.3 BREAK CIRCULATION	
09:07		3		215		200		15.8 1.15 MIX AND PUMP 1050 SKS G, 15.8# VERIFY BY SCALE	
10:32		3		47		200		15.2 1.32 MIX & PUMP 200 SKS THIXO, 15.2# VERIFY BY SCALE	
10:58								SHUT DOWN, RIG PULL DRILL PIPE	
11:30				5		100		15.8 1.15 TOP OFF 25 SKS G, 15.8#	
								Grimm-Trinianow 1	
								AFE: P1666C	
								COST CODE: 8523.198	
								ROUTING: TREVIN	
								JASON GIBBS	
								DATE SIGNED:	
								09-11-23	

Unit		Desc		QTY	
		Additional Hours		24 HRS	
		CLASS G		1225 SKS	
		THIXO		200 SKS	
		SUGAR		150 LBS	
Sub Total:					

Customer Approval: