

State of Colorado
Energy & Carbon Management Commission1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:

403609213

Receive Date:

12/08/2023

Report taken by:

Steven Arauza

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: SUMMIT MIDSTREAM PARTNERS LLC	Operator No: 200565	Phone Numbers
Address: 910 LOUISIANA ST STE 4200		Phone: (832) 6086137
City: HOUSTON	State: TX	Zip: 77002
Contact Person: Sherri Gregg	Email: sherri.gregg@summitmidstream.com	Mobile: ()

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 28590 Initial Form 27 Document #: 403337499

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 480375	API #: _____	County Name: GARFIELD
Facility Name: Pig Launcher near Encana PN20 well	Latitude: 39.418000	Longitude: -108.023000	
	** correct Lat/Long if needed: Latitude: 39.418008	Longitude: -108.022588	
QtrQtr: SWSW	Sec: 20	Twp: 7S	Range: 95W Meridian: 6 Sensitive Area? No

SITE CONDITIONS

General soil type - USCS Classifications SC Most Sensitive Adjacent Land Use Non-crop land

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? No

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

Ephemeral drainages are located 410' east and 325' west of the Site. The closest well with a static water level is permit 57701-F which is 3395' northwest of the Site. The static water level in that well is at a depth of 95'. Entrada contends that Residential Soil Screening Levels be applied at this Site.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste

☒ Produced Water

☐ Workover Fluids

☐ Oil

☐ Tank Bottoms

☒ Condensate

☐ Pigging Waste

☐ Drilling Fluids

☐ Rig Wash

☐ Drill Cuttings

☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	350 sqft, 8.5 ft deep	Visual, field screening, excavation

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Site was excavated and sampled in August 2021. Please see attached Table, Figure, and Analytical Data.

Operator performing pigging operations in South Parachute, PN20 pad, found natural gas bubbling up through standing recent storm water at the pig launcher. Operator isolated the pad/line and blew it down. Summit investigated and contracted a vac truck to remove the standing storm water. Delineation of soil impact was still ongoing as of the initial reporting.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

See Additional Investigative Actions

Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Groundwater was not encountered during activities at this Site.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Summit intends to submit a 915b reclamation plan for the remainder of the exceedances at this Site with the next Form 27 update. If the 915b is not approved, Summit will conduct additional background soil sampling to better understand the natural concentrations of inorganics in the soil at this site.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 5
Number of soil samples exceeding 915-1 5
Was the areal and vertical extent of soil contamination delineated? Yes
Approximate areal extent (square feet) 350

Groundwater

Number of groundwater samples collected 0
Was extent of groundwater contaminated delineated? No
Depth to groundwater (below ground surface, in feet)
Number of groundwater monitoring wells installed
Number of groundwater samples exceeding 915-1

Surface Water

0 Number of surface water samples collected
 Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

NA / ND

ND Highest concentration of TPH (mg/kg)
-- Highest concentration of SAR 15.1
BTEX > 915-1 No
Vertical Extent > 915-1 (in feet) 8

Highest concentration of Benzene (µg/l)
Highest concentration of Toluene (µg/l)
Highest concentration of Ethylbenzene (µg/l)
Highest concentration of Xylene (µg/l)
Highest concentration of Methane (mg/l)

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☒ Were background samples collected as part of this site investigation?

One background sample was collected during Site excavation. Please see attached analytical data for details.

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) Volume of liquid waste (barrels)

☒ Is further site investigation required?

See Additional Investigative Actions

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Site was excavated and sampled in August 2021.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Summit intends to submit a 915b reclamation plan for the remainder of the exceedances at this Site with the next Form 27 update. If the 915b is not approved, Summit will conduct additional background soil sampling to better understand the natural concentrations of inorganics in the soil and produced water at this site.

Soil Remediation Summary

☐ In Situ

☐ Ex Situ

 Bioremediation (or enhanced bioremediation)

 Excavate and offsite disposal

 Chemical oxidation

If Yes: Estimated Volume (Cubic Yards)

_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Excavate and onsite remediation
_____ Land Treatment
_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☐ Quarterly☐ Semi-Annually☐ Annually☐ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☐ Other

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

The General coverage within the Arthur J. Gallagher Risk Management Services insurance program includes coverage for property damage, bodily injury to third parties, and sudden or accidental pollution that requires Remediation subject to a \$5,000,000 per occurrence. Grand River Gathering is in the process of obtaining a surety bond to provide Financial Assurance.

Operator anticipates the remaining cost for this project to be: \$ 5000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? ☐

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No ☐

If YES:

☐ Compliant with Rule 913.h.(1).☐ Compliant with Rule 913.h.(2).☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards?

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Summit intends to submit a 915b reclamation plan for the remainder of the exceedances at this Site with the next Form 27 update. If the 915b is not approved, Summit will conduct additional background soil sampling to better understand the natural concentrations of inorganics in the soil and produced water at this site.

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim ☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, or date of discovery. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 08/03/2021

Proposed site investigation commencement. _____

Proposed completion of site investigation. 08/01/2023

REMEDIAL ACTION DATES

Proposed start date of Remediation. _____

Proposed date of completion of Remediation. _____

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

This Site was drilled and sampled in September 2023 to delineate inorganic impacts identified in the original excavation. Three borings were advanced in and around the excavation area (SB01 - SB03). Analytical results from these borings indicate that the SAR impacts were partially delineated. However, the EC impact has been fully delineated. Note that the excavation polygon and original sample points moved slightly between the original figure and the one attached. It was updated due to field observations and communications with Summit staff.

Please see the attached Analytical Data, Table, Figure, and Boring Logs. Summit contends that all Arsenic and pH impacts are naturally occurring. A produced water sample was collected in February 2023. Please see previously submitted analytical data and Operator Knowledge Statement for details.

Grand River Gathering plans to further delineate this spill or collect additional backgrounds in 2024.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Sherri Gregg

Title: Env Compliance Specialist

Submit Date: 12/08/2023

Email: sherri.gregg@summitmidstream.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Steven Arauza

Date: 01/17/2024

Remediation Project Number: 28590

COA Type

Description

	Additional soil sampling is required to provide complete horizontal and vertical delineation of documented EC and SAR impacts.
1 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

403609213	INVESTIGATION/REMEDATION WORKPLAN (SUPPLEMENTAL)
403609294	ANALYTICAL RESULTS
403609298	ANALYTICAL RESULTS
403609508	SITE MAP
403609550	LOGS
403657732	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 6 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)