

BISON OIL WELL CEMENTING, INC.

1738 Wynkoop St., Ste 102
 Denver, Colorado 80202
 Phone: 303-296-3010
 Fax: 303-296-8143
 E-mail: info@oilwellcementing.com



REF. INVOICE # 9338
 LOCATION WR 68+61 1/2
 FOREMAN Daniel Sattman

TREATMENT REPORT

DATE	WELL NAME	SECTION	TWP	RANGE	COUNTY	FORMATION
11-6-10	Bashor PC AA-17-17	17	6N	63W	weld	
CHARGE TO	OWNER					
NAME OF ADDRESS	OPERATOR <u>Noble</u>					
JOB	CONTRACTOR <u>Ende 21</u>					
STATE JOB CODE	DISTRICT LOCATION					
TIME ARRIVED ON LOCATION	TIME LEFT LOCATION <u>5:00pm</u>					

WELL DATA

HOLE SIZE	TUBING SIZE		PERFORATIONS		THEORETICAL	INSTRUCTED
	OD	ID	SHOTS/FT	OPEN-HOLE		
TOTAL DEPTH	565-2					
PAFD	515-61					
TRACING DEPTH	85/8					
TRACING DEPTH	558.66					
CASING DEPTH	241 #					
CASING LOCATION	5000					

PRESSURE SUMMARY	TREATMENT VIA		TYPE OF TREATMENT		TREATMENT RATE	
	PSI	PPH	<input checked="" type="checkbox"/> SURFACE TIE	<input type="checkbox"/> PRODUCTION CASINGS	BREAK-DOWN BPM	
INITIAL DISPLACEMENT	60	NSP	<input type="checkbox"/> SQUEEZE CEMENT	<input type="checkbox"/> FLUID BREAK-DOWN	INITIAL BPM	
ARRIBS	60	5.000 SP	<input type="checkbox"/> FLUID STIMULATION	<input type="checkbox"/> FLUID SPOTTING	FINAL BPM	
MAXIMUM	60	15.000 SP	<input type="checkbox"/> TRAPEZOIDAL	<input type="checkbox"/> TRAPEZOIDAL	MINIMUM BPM	
MINIMUM	60		<input type="checkbox"/> OTHER	<input type="checkbox"/> OTHER	MAXIMUM BPM	
					AVERAGE BPM	
					POD BPM - RATE X PRESSURE X DIS	

PERF. FROM FLOOR TO JOB
 Rig up, Safety meeting, Psi test to 500psi CIRC 30bbls of HB w kcl 2nd 10
 w 10oz Nye, mix + pump 239 sks of cement @ 30% Excess @ 15.2' @ 1.27 yield or until stopped
 by Co man. Drop Plug, Displace 32-8 bbls of HB Bump Plug @ 150psi. Over lift 8 psi, wait
 5m Release Psi 445k up 145 Down
 Arrived w 550 sks of cement 591 kcl 32oz Dye
 H₂O test ok
 54 bbls of Slurry

JOB SUMMARY
 DESP. TOP OF CE. JOB EVENTS
 Safety Meeting 3:21 AM CIRC 3:35 AM Cement 3:46 AM
 Drop Plug 4:04 AM Displace 4:04 AM

10 bbls 5.0/m 180psi 4:09 AM
 20 bbls 5.0/m 190psi 4:11 AM
 30 bbls 1.0/m 200psi 4:14 AM
 32.8 bbls 1.0/m 210psi 4:16 AM
 Bump Plug 320 psi 4:16 AM
 43% Excess
 264 Skts of Cement
 59.7 bbls of Slurry

Left w 286 sks of cement 411 lot kcl 22oz Dye

4 bbls of Slurry Back

Asst. C. S.
 DATE 11-6-10

TITLE
 AUTHOR/REVISION/DATE

Equipment, location, knowledge, and personnel applied to the terms and conditions of this work order, including, without limitation, the provisions on the reverse side hereof which include the release and indemnity