

FORM
5
Rev
02/08

State of Colorado
Oil and Gas Conservation Commission
1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:
400268567

Date Received:

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type Final completion Preliminary completion

1. OGCC Operator Number: 69175 4. Contact Name: Jeff Glossa
 2. Name of Operator: PETROLEUM DEVELOPMENT CORPORATION Phone: (303) 831-3972
 3. Address: 1775 SHERMAN STREET - STE 3000 Fax: (303) 860-5838
 City: DENVER State: CO Zip: 80203

5. API Number 05-123-23623-00 6. County: WELD
 7. Well Name: HUNGENBERG Well Number: 14-33
 8. Location: QtrQtr: SWSW Section: 33 Township: 6N Range: 65W Meridian: 6
 Footage at surface: Distance: 480 feet Direction: FSL Distance: 660 feet Direction: FWL
 As Drilled Latitude: _____ As Drilled Longitude: _____

GPS Data:
 Date of Measurement: _____ PDOP Reading: _____ GPS Instrument Operator's Name: _____

** If directional footage at Top of Prod. Zone Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
 Sec: _____ Twp: _____ Rng: _____
 ** If directional footage at Bottom Hole Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
 Sec: _____ Twp: _____ Rng: _____

9. Field Name: WATTENBERG 10. Field Number: 90750
 11. Federal, Indian or State Lease Number: _____

12. Spud Date: (when the 1st bit hit the dirt) 03/05/2006 13. Date TD: _____ 14. Date Casing Set or D&A: _____

15. Well Classification:
 Dry Oil Gas/Coalbed Disposal Stratigraphic Enhanced Recovery Storage Observation

16. Total Depth MD 7261 TVD** _____ 17 Plug Back Total Depth MD 7232 TVD** _____

18. Elevations GR 4680 KB 4691 One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:
CBL

20. Casing, Liner and Cement:

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	11	8+5/8	24	0	444	300	0	444	CALC

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: 02/29/2012

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom
1 INCH	SURF	2,440	326	0	2,440

Details of work:

Casing repair and Annular cementing

TIH circulate to 7233'. TIH w/ RBP and set @ 6656', pressure test casing 5000 psi for 20 min, test good.
 TIH with 1 1/4" annular cement string, tag original cmt @ 2440', pump 326 sks 12.0# Varicem, circulate 12 bbl to surface.

Run CBL from 2550 to surface

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jeff Glossa

Title: Sr Engineering Tech Date: _____ Email: jglossa@petd.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
Attachment Checklist			
400268569	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Directional Survey **	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Other Attachments			
400268571	LAS-CEMENT BOND	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

User Group	Comment	Comment Date

Total: 0 comment(s)