

Overland Resources

Whitehead #1 Re Perf & Acid Job

6/20/2014 MIRU Matco Well Service. Ate lunch while hot oiler was on the way. RU hotoiler and pulled vac on tbg while unseating pump. Laid down one rod. Put 27B down tbg hot. TOH with rods. RU to pull tbg. Released anchor and tagged up with 16' in. Tallied out of hole. Got 30 stds out. SDON.

Costs:

Matco Well Service	rig	
Heat Waves Hot Oil	hot oiler	
Behrens LLC	rig supervision	
Total		

6/21 & 22/2014/ shut down over weekend

6/23/2014 Finished pulling tbg. PBSD at 6981.35' KB. Bottom perf at 6963'. RU to run bit and scraper to bottom. TOH with tools. RU J-W Wireline. TIH with gun. Reperforated D-sand from 6957-63'. Shut well in and SDON.

Costs:

Centennial Tools	bit and scraper	
Matco Well Service	rig	
J-W Wireline	perforating	
Behrens LLC	rig supervision	
Total		

6/24/2014 RU Matco Well Service Hydra tester. Tested in hole at 6000# with Arrowset packer. Blew 3 jts and found a hole in the 60th jt from surface. RD Hydra tester. Set packer 6854' and closed well in. RU Basic Energy Services. Dumped 500 gal 10% acidic acid with inhibitors and surfactants down tbg. Followed with 300 gal treated flush water. RD Basic. Shut well in and SDOON

Costs:

Matco Well Service	rig	
Matco Well Service	hydra tester	
Basic Energy	acid & flush	
Behrens LLC	rig supervision ½ day	

6/25/2014 RU to pull packer. TOH with tbg and packer. TIH with production string.

Tbg set up:

1	2 7/8" tail jt	30.05'
1	2 7/8" x 2" SN (new style)	.60'
6	jts pf 2 7/8" tbg	190.68'
1	2 7/8 TAC	2.75'
216	jts 2 7/8" tbg	6736.23'

KB	8.00'
Tbg landed at	6968.31'

Just got anchor set it started raining. 16,000# tension on anchor. SDON

Costs:

Matco Well service	rig	
--------------------	-----	--

6/26/2014 Finished landing tbg. RU to run rods.

Rod set up:

1	2' x 1 1/4" x 12' x 16' insert pump
1	2' x 3/4" rod sub
1	25' x 3/4" rod
1	hooks tool
178	3/4" rods
98	7/8" rods
2	2" x 7/7" rod subs
1	22' x 1 1/4" x 7/8" polish rod with 1 1/2" polish rod liner

Seated pump and spaced out. Hung well on. Left well down to let acid soak more. RDMO

Costs:

Matco Well Service	rig	
Big Sky Energy	pump, anchor, parts	
Behrens LLC	rig supervision	