

JOB LOG	
WESTERN WELLSITE SERVICES	
17509 ROAD 14	
FORT MORGAN, CO 80701	
Company	Black Raven Energy INC
Well	RM Hough #A-4
Location	NW SW 7 T1N R57W
Date	March 13, 2013
Pre-job Safety Meeting	
MIRU P&A	
MIRU wireline	
TIH gauge ring to 760' TOH same	
TIH CIBP to 760' and set TOH	
TIH and dumpballed 2 sacks cement on top of CIBP TOH same	
TIH and shot squeeze holes @ 730' Depth OK'd by Dirk Sutphin, COGCC	
Established circulation to surface	
Tallied tubing, PU CICR and TIH to 630' and set. OK'd by Dirk Sutphin, COGCC	
Mixed and pumped 50 sacks cement, 45 under and 5 on top. OK'd by Dirk Sutphin, COGCC	
TOH LD stinger	
MIRU wireline	
TIH and shot squeeze holes @ 160'	
RDMO wireline	
Established circulation to surface	
Mixed and pumped 55 sacks cement to surface	
RDMO	
Dug up wellhead and cut off	
Good cement to surface	
Welded on cap and backfilled wellbore	
Top fish @ 780ft	
77 ft, 2 3/8 lb to sub pump & wire left in hole	
WIRELINE CONTRACTOR	J-W Wireline
CEMENT CONTRACTOR	WESTERN WELLSITE SERVICES
DIRTWORK CONTRACTOR	NA
RESEEDING CONTRACTOR	NA
Signed: Tony R Jackson; field supervisor March 14, 2013	