

# HALLIBURTON

iCem® Service

## **CATAMOUNT ENERGY PARTNERS LLC-EBUS**

**For: Jake Richter**

Date: Monday, July 01, 2019

### **EAST BULL CREEK**

Catamount, East Bull Creek #4, 7"

Job Date: Monday, July 01, 2019

Sincerely,

**Jacob Ayers**

## Legal Notice

---

### Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

---

1.0 Job Design ..... 4

1.1 Pump Schedule .....4

2.0 Real-Time Job Summary ..... 5

2.1 Job Event Log .....5

3.0 Attachments..... 7

3.1 Catamount, East Bull Creek #4, 7" -Custom Results.png.....7

3.2 Catamount, East Bull Creek #4, 7" -Custom Results (1).png .....8

## 1.0 Job Design

## 1.1 Pump Schedule

Description	Stage No.	Density (ppg)	Rate (bbl/min)	Yield (ft <sup>3</sup> /sack)	Water Req. (gal/sack)	Volume (bbl)	Bulk Cement (sacks)	Duration (min)
WBM	1	10.00	6.00			0.00		0.00
Tuned Spacer	2	11.50	5.00			20.00		4.00
PRB w/out CBL 2388560	3	12.30	6.00	2.4347	13.641	30.35	70.00	5.06
PRB w/ CBL 2388560	4	12.30	6.00	2.4347	13.641	45.53	105.00	7.59
PRB w CBL 2388561	5	13.50	6.00	1.8690	9.406	49.93	150.00	8.32
Top Plug/Start Displacement								
Fresh Water	6-1	8.33	6.00			65.00		10.83
Fresh Water	6-2	8.33	4.00			65.00		16.25
Fresh Water	6-3	8.33	2.50			10.25		4.10
<b>Total:</b>						<b>286.07</b>		<b>56.15</b>

\*Pump schedule may include additional rows for displacement if "Automatic Rate Adjustment" was enabled and ECDs approached the fracture gradient.

## 2.0 Real-Time Job Summary

## 2.1 Job Event Log

Type	Seq. No.	Activity	Graph Label	Date	Time	Source	PS Pump Press (psi)	DH Density (ppg)	PS Pump Rate (bbl/min)	PS Pmp Stg Tot (bbl)	Comments
Event	1	Depart Yard Safety Meeting	Depart Yard Safety Meeting	6/30/2019	00:30:00	USER					Pre Convoy safety meeting
Event	2	Depart from Service Center or Other Site	Depart from Service Center or Other Site	6/30/2019	00:45:00	USER					Departed from yard
Event	3	Call Out	Call Out	6/30/2019	21:00:00	USER					Job Called out @ 2100
Event	4	Arrive At Loc	Arrive At Loc	7/1/2019	03:00:00	USER					Arrived on location @ 0300 rig was running in with casing
Event	5	Other	Well Info	7/1/2019	03:27:02	USER					Surface- 525' 9 5/8" 36# Intermediate- 3176' 7" 23# OH- 3214' 8 3/4" SJ- 43' Mud wt. 10#
Event	6	Other	Other	7/1/2019	03:27:04	USER					
Event	7	Pre-Rig Up Safety Meeting	Pre-Rig Up Safety Meeting	7/1/2019	03:27:06	USER					Pre-rig up safety meeting held with crew
Event	8	Safety Meeting - Pre Job	Safety Meeting - Pre Job	7/1/2019	03:27:09	USER					Safety meeting with all affected personnel on location
Event	9	Other	Other	7/1/2019	03:27:16	USER					
Event	10	Prime Pumps	Prime Pumps	7/1/2019	07:14:25	USER	7.00	8.21	2.30	0.40	pumped 3 bbl to prime lines
Event	11	Pressure Test	Pressure Test	7/1/2019	07:16:38	USER	4558.00	8.45	0.00	3.10	tested pumps and lines to 4500 psi
Event	12	Start Job	Start Job	7/1/2019	07:20:54	COM5	4150.00	8.40	0.00	3.10	
Event	13	Check Weight	Check Weight	7/1/2019	07:20:58	COM5	4145.00	8.40	0.00	3.10	
Event	14	Pump Spacer	Pump Spacer	7/1/2019	07:22:59	USER	18.00	8.25	0.30	3.10	pumped 10 bbl Spacer

Event	15	Pump Spacer 1	Pump Tuned Spacer	7/1/2019	07:24:45	USER	189.00	8.33	4.50	10.50	pumped 20 bbl spacer @10#
Event	16	Pump Lead Cement	Pump Lead Cement	7/1/2019	07:28:49	USER	184.00	11.62	4.50	18.40	95 sks@ 12.3# 2.3 yield 13.61 gal/sk= 39 bbl
Event	17	Check Weight	Check Weight	7/1/2019	07:29:53	COM5	154.00	12.37	4.50	3.60	
Event	18	Pump Cement	Pump Lead 2 Cement	7/1/2019	07:38:43	USER	53.00	12.22	5.00	0.60	105 sks@ 12.3# 2.43 yield 13.63 gal/sk= 45.4 bbl
Event	19	Check Weight	Check Weight	7/1/2019	07:45:40	COM5	39.00	12.52	5.00	35.40	
Event	20	Pump Tail Cement	Pump Tail Cement	7/1/2019	07:52:08	USER	40.00	12.66	5.00	67.90	150 sks@ 13.5 # 1.87 yield 9.4 gal/sk= 50 bbl
Event	21	Check Weight	Check Weight	7/1/2019	07:56:26	COM5	54.00	13.51	5.00	19.90	
Event	22	Drop Plug	Drop Plug	7/1/2019	08:07:48	USER	17.00	14.01	3.80	74.00	Dropped Halliburton Top plug on the fly
Event	23	Pump Displacement	Pump Displacement	7/1/2019	08:08:34	USER	38.00	8.03	5.00	2.90	Calculated 123 bbl to land plug.
Event	24	Cement Returns to Surface	Cement Returns to Surface	7/1/2019	08:29:08	USER	674.00	8.04	4.10	105.50	Calculated 32 bbl back to surface. 25 bbl good cmt Actually returned to surface.
Event	25	Bump Plug	Bump Plug	7/1/2019	08:34:53	USER	782.00	8.05	2.60	127.00	Calculated 765 psi to land plug. bumped plug @ 730 psi
Event	26	Check Floats	Check Floats	7/1/2019	08:38:19	USER	1464.00	8.07	0.00	127.70	Floats held 1 bbl back
Event	27	End Job	End Job	7/1/2019	08:44:27	COM5	56.00	8.03	0.00	0.00	

3.0 Attachments

3.1 Catamount, East Bull Creek #4, 7" -Custom Results.png



## 3.2 Catamount, East Bull Creek #4, 7" -Custom Results (1).png

