



02054533

Andrews, David

051-06082

**From:** Andrews, David  
**Sent:** Thursday, September 02, 2010 3:28 PM  
**To:** 'Neil Allen'  
**Cc:** Patty Johnson; jeff@tcf-services.com; Phil D. Nicoll; Brad Robinson  
**Subject:** RE: Deadman Gulch Unit Hotchkiss Federal 1289 #20-12D, Gunnison County, Clo

Neil,

Consider this your verbal approval to proceed with the casing/cement change.

Thanks,

**David D. Andrews, P.E., P.G.**  
Engineering Supervisor - Western Colorado

**State of Colorado**  
**Oil and Gas Conservation Commission**  
707 Wapiti Court, Suite 204  
Rifle, Colorado 81650  
Office Phone: (970) 625-2497 Ext. 1  
Cell Phone: (970) 456-5262  
Fax: (970) 625-5682  
E-mail: [David.Andrews@state.co.us](mailto:David.Andrews@state.co.us)  
Website: <http://www.colorado.gov/cogcc>

---

**From:** Neil Allen [mailto:Neil.Allen@OXBOW.COM]  
**Sent:** Thursday, September 02, 2010 1:43 PM  
**To:** Andrews, David  
**Cc:** Patty Johnson; jeff@tcf-services.com; Phil D. Nicoll; Brad Robinson; Neil Allen  
**Subject:** Deadman Gulch Unit Hotchkiss Federal 1289 #20-12D, Gunnison County, Clo

Dave, I wanted to alert you that Gunnison plans to set 7" 26# P-110 at 3521' and cement it back to surface with 15.5 #/gal cement in one stage for the subject well. To kill the Cozzette zone in this well we had to weight up the mud to 15.5#/gal. We have drilled approximately 170' into the Mancos and feel we should have a good casing seat here. The plan will be to go back to more normal mud weights for this area of 9 - 10#/gal and drill to the original TD of 7450' with 6 1/8" bit and run 4 1/2" production casing. We will send in the appropriate forms for the production casing with estimated cement volumes the first of next week when I'm back in Denver.

Thanks,

Neil Allen  
303-324-8855