



**Krabacher, Jay**

---


**To:** Barber, Matt  
**Cc:** Andrews, David; Trahan, Kristin; Neifert-Kraiser, Angela; Salazar, Sandi  
**Subject:** RE: Federal KP 433-18 - Request to defer CBL (045-20630)

Matt:

WPX can delay the CBL on the subject well.

Regards,

Jay Krabacher



---

**From:** Barber, Matt [<mailto:Matthew.Barber@wpxenergy.com>]  
**Sent:** Tuesday, May 29, 2012 2:20 PM  
**To:** King, Kevin  
**Cc:** Andrews, David; Krabacher, Jay; Trahan, Kristin; Neifert-Kraiser, Angela; Salazar, Sandi  
**Subject:** Federal KP 433-18 - Request to defer CBL

Hello Kevin:

WPX Energy Rocky Mountain, LLC requests a CBL deferment on the Federal KP 433-18 located in the SWSE of Section 18, T6S-R91W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well. Also, attached is a bradenhead pressure summary.

Information pertaining to the request is as follows:

Well:	Federal KP 433-18
API:	05-045-20630-00
Location:	SWSE, Section 18, T6S-R91W
Surface Csg:	9 5/8" set and cemented at 1,345'
Production Csg Cement Date:	4 ½" @ 7,356' – cemented 05/24/2012
Cement:	1,100 sks
Cement top from survey:	2,734' (Estimated)
Estimated top of gas:	5,099'
Temp Survey:	Attached
Volume to fill annular:	Hole remained full following cementing operations


Please let me know if you need additional information to approve this deferment. After deferment is received, WPX will continue to monitor the bradenhead pressure until CBL is run and notify if pressure exceeds 150 psig.

Thank you,

Matt

Matt Barber  
Sr. Regulatory Specialist  
Direct: 303-606-4385

## Bradenhead Pressure Summary



WELL: Federal KP 433-18

LOCATION: SW/4SE/4 SEC. 18 T6S-R91W 6<sup>TH</sup> PM

API#: 05-045-20630-00

TEMP. LOG RUN DATE: 05/25/2012

TOP OF CEMENT: 2734' (Est.)

TOP OF GAS: 5099'

### **BRADENHEAD PRESSURES (psig)**

<u>DATE</u>	<u>HRS</u>	<u>PSI</u>	<u>BBLS TO FILL</u>
5/25/2012	04:30 6 HRS	0 PSI	0 BBLS
5/25/2012	10:30 12 HRS	0 PSI	0 BBLS
5/25/2012	22:30 24 HRS	0 PSI	0 BBLS
5/26/2012	22:30 48 HRS	0 PSI	0 BBLS
5/27/2012	22:30 72 HRS	0 PSI	0 BBLS