


Company: ANADARKO PETROLEUM CORP		 <b>JW WIRELINE COMPANY</b> 1-877-457-0013 <a href="mailto:wireline@jwenergy.com">wireline@jwenergy.com</a> <a href="http://www.jwenergy.com/jw-wireline-company">http://www.jwenergy.com/jw-wireline-company</a>		Date: 05/28/2013
Address: 4000 BURLINGTON AVE EVANS, CO 80620-2508				SO No: 07-19-000444-3610
Well Name: MIRACLE 1-12				District: Sterling, CO
Field Name: WATTENBERG				Truck No: A-2400
Well County: LARIMER				Crane:
Well State: CO		Crew: Filberto Lopez - COMPLETIONS ENGINEER 1 Jose Moreno - OPERATOR Nathan Lechman - OPERATOR		
Customer #:	PO #:			
Contract #:	AFE #:			
Property #:				

JOB DATA				
Casing Size/Weight: 4.500/	TD of Casing:	From (depth) ft:	To (depth) ft:	
Tubing Size/Weight: /	TD of Tubing:	From (depth) ft:	To (depth) ft:	
Well Deviation:	Fluid Level:	Fluid Type:	Fluid Density:	Fluid Salinity:
BH Pressure:	WH Pressure:	BH Temp:		
Section/Township/Range:	Lat/Long: /	XY Coordinates: 0.000000/0.000000		
Log Measured from:	Log Interval:			
Arrival Time @ 6/28/2013 9:45 AM	Departure Time @ 6/28/2013 3:30 PM	Total Job Time: 05:45		
Well to JW @ 6/28/2013 10:00 AM	Well to Customer @ 6/28/2013 3:00 PM	Total Operating Time: 05:00		

SERVICE ORDER DETAILS							
Item #	Service Code	Description	Qty/Depth	Unit Price	Per	Line Total	Cust. Price
1	WLE8-0009	Wellsite Setup Charge	8268				
2	WLE4-0016	Gauge Run Depth Charge	8268				
3	WLE4-0017	Gauge Run Operation Charge	1				
4	WLE6-0001	Bridge Plug Setting Depth Charge	7950				
5	WLE6-0002	Bridge Plug Setting Operation Charge	1				
6	WLE6-0008	Cast Iron Bridge Plug (2" - 5 1/2")	1				
7	WLE4-0010	Dump Ball General Depth Charge	7950				
8	WLE4-0011	Dump Ball General Operations Charge	1				
9	WLE0-0008	Cement or Sand Material Cost	2				
10	WLE5-0172	Casing - Slick Guns - 3 1/8" OD (Blanks Charge)	18				
11	WLE5-0170	Casing - Slick Guns - 3 1/8" OD (Depth Charge)	7716				
12	WLE5-0175	Casing - Slick Guns - 3 1/8" OD (Operations Charge)	54				
		*** Non-discountable items ***					
13	WLE8-0018	Environmental Fee	1				

**Rigo Cintora**  
**USER ID: ZRCM5**  
**WBSWO/CC 2069222**  
**G/L Acct. 80012230**  
**Consultant: Rodrigo Cintora**

SHOOTING DEPTHS: Gauge ring run to 8268', Set 4.50" CIBP @ 7950', Dump 2 sks cement on top of CIBP @ 7950', Perf intervals-7898-7716', 3 spf, 0.38" eho, 120 degree phasing, 18' net, 54 total shots.	Total Discountable Items:	
	Discount:	
	Discountable SubTotal:	
	Total Non-Discountable Items:	
	Sales Tax: (0.00 %)	
	Grand Total:	

The undersigned ("Company") agrees to pay J-W Wireline Company ("Contractor") for the operations to be conducted, or personnel or equipment listed above ("Services") at P.O. Box 226406, Dallas, Texas 75222-6406. The Services shall only be provided according to the Contractor's general terms and conditions ("Terms") as contained in part on the other side of this Purchase Order and as more fully set forth at [www.jwenergy.com/pages/wireline-terms](http://www.jwenergy.com/pages/wireline-terms) and upon request. THESE TERMS CONTAIN PROVISIONS RELATING TO INDEMNITY, RELEASE OF LIABILITY, LIMITATION OF WARRANTY AND ALLOCATION OF RISK.

Print Name: <u>Rodrigo Cintora</u>	Signature: <u>[Signature]</u>	Date: <u>6/28/13</u>
------------------------------------	-------------------------------	----------------------