


Company: ANADARKO PETROLEUM CORP		 J-W WIRELINE COMPANY 1-877-457-0013 wireline@jwenergy.com http://www.jwenergy.com/j-w-wireline-company	Date: 06/27/2013
Address: 4000 BURLINGTON AVE EVANS, CO 80620-2508			SO No: 07-19-000444-3609
Well Name: MIRACLE 17-12			District: Sterling, CO
Field Name: WATTENBERG			Truck No: A-2400
Well County: LARIMER			Crew:
Well State: CO			Filberto Lopez - COMPLETIONS ENGINEER 1 Nathan Lechman - OPERATOR 2 Jose Moreno - OPERATOR 2
Customer #:	PO #:		
Contract #:	AFE #:		
Property #:			

JOB DATA			
Casing Size/Weight: 4.500'	TD of Casing:	From (depth) ft:	To (depth) ft:
Tubing Size/Weight: /	TD of Tubing:	From (depth) ft:	To (depth) ft:
Well Deviation:	Fluid Level:	Fluid Type:	Fluid Density:
BH Pressure:	WH Pressure:	BH Temp:	Fluid Salinity:
Section/Township/Range:		Lat/Long: /	X/Y Coordinates: /
Log Measured from:		Log Interval:	
Arrival Time @ 6/27/2013 8:30 AM	Departure Time @ 6/27/2013 2:00 PM	Total Job Time: 05:30	
Well to JW @ 6/27/2013 9:00 AM	Well to Customer @ 6/27/2013 1:30 PM	Total Operating Time: 04:30	

SERVICE ORDER DETAILS							
Item #	Service Code	Description	Qty/Depth	Unit Price	Per	Line Total	Cust. Price
1	WLE8-0009	Wellsite Setup Charge	8103				
2	WLE4-0016	Gauge Run Depth Charge	8103				
3	WLE4-0017	Gauge Run Operation Charge	1				
4	WLE6-0001	Bridge Plug Setting Depth Charge	7950				
5	WLE6-0002	Bridge Plug Setting Operation Charge	1				
6	WLE6-0008	Cast Iron Bridge Plug (2" - 5 1/2")	1				
7	WLE4-0010	Dump Bail General Depth Charge	7950				
8	WLE4-0011	Dump Bail General Operations Charge	1				
9	WLE0-0008	Cement or Sand Material Cost	2				
10	WLE5-0170	Casing - Slick Guns - 3 1/8" OD (Depth Charge)	7577				
11	WLE5-0172	Casing - Slick Guns - 3 1/8" OD (Blanks Charge)	0				
12	WLE5-0175	Casing - Slick Guns - 3 1/8" OD (Operations Charge)	60				
		*** Non-discountable items ***					
13	WLE8-0018	Environmental Fee	1				

Rigo Cintora
USER ID: ZRCM5

WBS/WO/CC. 2069238

G/L Acct. 800/2230

Consultant: Rodrigo Cintora

SHOOTING DEPTHS: Gauge ring run to 7900', Set 4.50" CIBP @ 7950', Dump 2 sks cement on top of CIBP @ 7950', Perf intervals-7562'-77', 4 spf, 0.38" ehd, 120 degree phasing, 15' net, 60 total shits.

Total Discountable Items:

Discount:

Discountable SubTotal:

Total Non-Discountable Items:

Sales Tax (0.00 %)

Grand Total:

The undersigned ("Company") agrees to pay J-W Wireline Company ("Contractor") for the operations to be conducted, or personnel or equipment listed above ("Services") at P.O. Box 226406, Dallas, Texas 75222-6406. The Services shall only be provided according to the Contractor's general terms and conditions ("Terms") as contained in part on the other side of this Purchase Order and as more fully set forth at www.jwenergy.com/pages/wireline-terms and upon request. THESE TERMS CONTAIN PROVISIONS RELATING TO INDEMNITY, RELEASE OF LIABILITY, LIMITATION OF WARRANTY AND ALLOCATION OF RISK.

Print Name: <u>Rodrigo Cintora</u>	Signature: <u>[Signature]</u>	Date: <u>6/27/13</u>
------------------------------------	-------------------------------	----------------------