


<b>Company:</b> ANADARKO PETROLEUM CORP		 <b>JW WIRELINE COMPANY</b> 1-877-457-0013 wireline@jwenergy.com http://www.jwenergy.com/j-w-wireline-company	<b>Date:</b> 10/25/2013
<b>Address:</b> 4000 BURLINGTON AVE EVANS, CO 80620-2508			<b>SO No:</b> 07-19-000444-3681
<b>Well Name:</b> KANZLER 6-1A			<b>District:</b> Sterling, CO
<b>Field Name:</b> WATTENBERG			<b>Truck No:</b> A-2400
<b>Well County:</b> WELD			<b>Crane:</b>
<b>Well State:</b> CO			<b>Crew:</b> Filiberto Lopez - COMPLETIONS ENGINEER 1 Nathan Lechman - OPERATOR 2 Jose Moreno - OPERATOR 2
<b>Customer #:</b>	<b>PO #:</b>		
<b>Contract #:</b>	<b>AFE #:</b>		
<b>Property #:</b>			

## JOB DATA

<b>Casing Size/Weight:</b> 4.500/		<b>TD of Casing:</b>	<b>From (depth) ft:</b>	<b>To (depth) ft:</b>
<b>Tubing Size/Weight:</b> /		<b>TD of Tubing:</b>	<b>From (depth) ft:</b>	<b>To (depth) ft:</b>
<b>Well Deviation:</b>	<b>Fluid Level:</b>	<b>Fluid Type:</b>	<b>Fluid Density:</b>	<b>Fluid Salinity:</b>
<b>BH Pressure:</b>	<b>WH Pressure:</b>	<b>BH Temp:</b>		
<b>Section/Township/Range:</b> 1-2N-67W		<b>Lat/Long:</b> /	<b>X/Y Coordinates:</b> /	
<b>Log Measured from:</b>		<b>Log Interval:</b>		
<b>Arrival Time @ 10/25/2013 10:30 AM</b>		<b>Departure Time @ 10/25/2013 2:15 PM</b>	<b>Total Job Time: 03:45</b>	
<b>Well to JW @ 10/25/2013 10:45 AM</b>		<b>Well to Customer @ 10/25/2013 2:00 PM</b>	<b>Total Operating Time: 03:15</b>	

## SERVICE ORDER DETAILS

Item #	Service Code	Description	Qty/Depth
1	WLE8-0018	Environmental Fee	1
2	WLE8-0009	Wellsite Setup Charge	7750
3	WLE4-0016	Gauge Run Depth Charge	7750
4	WLE4-0017	Gauge Run Operation Charge	1
5	WLE6-0001	Bridge Plug Setting Depth Charge	7700
6	WLE6-0002	Bridge Plug Setting Operation Charge	1
7	WLE6-0008	Cast Iron Bridge Plug (2" - 5 1/2")	1
8	WLE4-0010	Dump Bail General Depth Charge	7700
9	WLE4-0011	Dump Bail General Operations Charge	1
10	WLE0-0008	Cement or Sand Material Cost	2
11	WLE6-0001	Bridge Plug Setting Depth Charge	7015
12	WLE6-0002	Bridge Plug Setting Operation Charge	1
13	WLE6-0008	Cast Iron Bridge Plug (2" - 5 1/2")	1

Rigo Cintora  
USER ID: ZRCM5

WBS/NO/CC 88409725

G/L Acct. 80012230

Consultant: Rigo Cintora

Gauge ring run to 7750'. Set 4.50" CIBP @ 7700'. Dump 2 sks cement on top of CIBP @ 7700'. Set 2nd plug @ 7015'.

The undersigned ("Company") agrees to pay J-W Wireline Company ("Contractor") for the operations to be conducted, or personnel or equipment listed above ("Services") at P.O. Box 226406, Dallas, Texas 75222-6406. The Services shall only be provided according to the Contractor's general terms and conditions ("Terms") as contained in part on the other side of this Purchase Order and as more fully set forth at [www.jwenergy.com/pages/wireline-terms](http://www.jwenergy.com/pages/wireline-terms) and upon request. THESE TERMS CONTAIN PROVISIONS RELATING TO INDEMNITY, RELEASE OF LIABILITY, LIMITATION OF WARRANTY AND ALLOCATION OF RISK.

Print Name <u>Rigo Cintora</u>	Signature <u>[Signature]</u>	Date <u>10/25/13</u>
-----------------------------------	---------------------------------	-------------------------