

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: STATE 6-16			
Project:COLORADO-WELD-NAD83-UTM13		Site:STATE 18-16 PAD	Rig Name No:ECWS 22/22, TR DENNER 1/1, TR DENNER 1/1
Event: WELL WORK EXPENSE		Start Date: 8/20/2014	End Date: Spud Date: 12/11/2008
Active Datum: RKB @5,175.00usft (above Mean Sea Level)		UWI: 0/1/N/68/W/16/0/SWNW/6/PM/N/1,466.00/W/0/1,025.00/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	08/20/2014		MIRU ECWS #22 CONTROL WELL NDWH NUBOP EMI PROD TBG OUT NO BAD TBG PU RBP TIH SET AT 5500' ROLL GAS FROM WELL TEST CSG/RBP TO 1000# GOOD TEST SPOT SAND ON RBP TOO H W/ RETRIEVING HEAD SECURE WELL SDFN
2	08/21/2014		MIRU ELINE RIH FOUND COLLARS SHOT SQZ HOLES FROM 3420-3421' .45 EH 3 SPF, C&CH MIRU CEMENTERS MIX AND PUMP 5 BBLS, SAP, 5 BBL SPACER 300 SKS "G" CEMENT DROP PLUG DISPLACE 51.5 BBLS SD ISIP 452 PSI SECURE WELL SDFN WOC
3	08/22/2014		MIRU E-LINE RIH TAG CEMENT AT 3225' TOC-2870' CALLED ENGINEER CALLED CEMENT TOP GOOD RIH SHOOT SQZ HOLES AT 1701-1700' CIRCULATE WELL 3 HRS MIRU CEMENTER PUMP 200 SKS TYPE III CEMENT DROP PLUG DISPLACE ISIP=600 P' SECURE WELL SDFN WOC
4	08/25/2014		MIRU E-LINE RIH RUN CBL FROM 1525'-SURFACE TOC=838' NDFV NUWH BUBOP TIH W/ ROCK BIT TAG @ 1525' PU POWER SWIVEL DRILL/CIRCULATE THROUGH CEMENT AT 1701' ROLL CLEAN TEST CSG TO 1000# GOOD TEST LD SWIVEL TIH W/ 44 STANDS TAG AT 3255' SEE REMARKS
5	08/26/2014		SCP=0 PU POWER SWIVEL DRILL/CIRCULATE THROUGH CEMENT ROLL HOLE CLEAN TEST CSG TO 1000# GOOD TEST TIH TAG FILL CLEAN SAND OFF RBP RELEASE TOO H W/ RBP PU NCXN TIH LAND PROD TBG W/ 253 JNTS @ 8001.32' BROACH TO XN, NDBOP NYWH (SEE REMARKS)
100	09/13/2014		MIRU NPT TP 260 CP 810 Blew down well drop SV. Broach tubing stacked at 1000' got out of hole. Bird caged above rope socket cut and pore line SDFN
101	09/15/2014		CT TP blow CP 890. RIH w/ nogo, stacked @ 1000'. RIH and fished SV @ 1000'. RIH w/ fishing tool to 4000'. RIH w/ broach, stacked @ 500'. Parafin in tools on every run. RU NPT hot oiler. Pumped 40 bbl hot oil down tbg. See comments
102	09/16/2014		CT TP vac CP 885 IFL 3800' Broached tbg. Swabbed 39 bbl, well kicked off and flowed 2 bbl 75% oil. Dropped plunger, SI. TP 475 CP 700 RDMO TR Denner rig 1
103	09/17/2014		MIRU TR Denner rig 1 TP 810 Cp 975. Blew tbg down, well died. SI. TP 0 CP 890 SDFN
104	09/18/2014		CT TP 390 CP 1000 IFL 3000' swabbed 5 bbl, plunger cycled and well flowed 7 bbl 50% oil. Dropped plunger w/ TP 550 Cp 700. Opened after 1 hr w/ TP 660 Cp 760, plgr cycled in 9 min and flowed 2 bbl 75% oil. See comments

REMARKS:

08/25/14 - PU POWER SWIVEL DRILL/CIRCULATE 5 JNTS ROLL HOLE CLEAN PULL 1 JNT AND LD POWER SWIVEL SECURE WELL SDFN

08/26/14 - W/ NEW FLANGED MASTER VALVE TOP FLANGE TEST FLANGE CONNECTION TO 5000# GOOD TEST SWI INSTALL PLUGS RD

09/15/14 - Dropped SV and chased to XN. IFL 1000' Swabbed 26 bbl oil. SI. FFL 3100' TP vac CP 900 SDFN

09/18/14 - Pulled plunger, SI. TP 450 Cp 600 RDMO TR Denner rig 1