



Re: GM 414-33 (API # 05-045-22490)

1 message

Krabacher - DNR, Jay <jay.krabacher@state.co.us>

Fri, Nov 21, 2014 at 12:26 PM

To: "Schant, Jennifer" <Jennifer.Schant@wpenergy.com>

Cc: "Haddock, Reed" <Reed.Haddock@wpenergy.com>, "Neifert-Kraiser, Angela" <Angela.Neifert-Kraiser@wpenergy.com>, "Randolph, Gina" <Gina.Randolph@wpenergy.com>, "Salazar, Sandi" <Sandra.Salazar@wpenergy.com>, "Weybright, Michele" <Michele.Weybright@wpenergy.com>

Jennifer:

Well, as long as the BradenHead Pressure remains low, and your planned top perf is more than 1000' lower than the TOC, please proceed with completions.

Regards,

Jay Krabacher

On Thu, Nov 20, 2014 at 11:04 AM, Schrant, Jennifer <Jennifer.Schant@wpenergy.com> wrote:

Hi Jay,

This email is to notify you that the GM 414-33 on the GM 13-33 pad has a low top of cement. Details of this well include:

GM 414-33 (05-045-22490)- MV Well

- This well is a new drill
- Top of Cement- 3896'
- This well **does not** cover 200' above the top of the Mesa Verde (Geology pick: 3797')
- This well **does** cover the top of gas (Geology pick: 5030')
- Bradenhead pressure is 0 psi
- The planned top perf depth is no higher than the top of gas at 5030'

The well is scheduled to frac on 11/28/2014. Please advise.

Thank you,

Jennifer Schrant

EDP Engineer I-

Piceance Completions

Office Phone: (303) 629- 8402

Cell Phone: (303) 885-7752

Email: jennifer.schrant@wpxenergy.com



—
Jay Krabacher

N W Area Engineer



COLORADO
Oil & Gas Conservation
Commission
Department of Natural Resources

P 970.625.2497 x4

C 970.589.6180

796 Megan Ave., Suite 201, Rifle, CO 81650

jay.krabacher@state.co.us | www.colorado.gov/cogcc