

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: GRAHAM E "C" #1			
Project:COLORADO-WELD-NAD83-UTM13		Site:STONEBRAKER 7-12	Rig name no.:KEY 104/104
Event: ABANDONMENT		Start date: 2/2/2015	End date: Spud date: 12/27/1978
Active datum: RKB @5,087.99usft (above Mean Sea Level)		UWI: 0/1/N/68/W/12/0/NENW/6/0/0/0/0/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	02/02/2015		MIRU KEY 104, BLEED WELL DOWN, KILL WELL, NU BOP, RU FLOOR & TONGS, CAN'T GET SLICKLINE TO RUN PRESSURE BOMB & GYRO UNTIL MORNING, SWI, DRAIN UP, SDFN
2	02/03/2015		BLEED WELL DOWN, RU SLICKLINE, RUN GYRO FROM SURFACE TO 8100' , RUN PRESSURE BOMB TO 8314', RD SLICKLINE, TOOHO, ROUND TRIP BIT & SCRAPER TO 8200', LD TBG, SWI, DRAIN UP, SDFN
3	02/04/2015		RU WIRELINE, SET 4-1/2" CIBP @ 8150', DUMP BAIL 2SX OF CEMENT ONTOP, TRY LOADING HOLE, WON'T PRESSURE UP, SET 4-1/2" CIBP @ 8100', DUMP BAIL 2SX OF CEMENT ONTOP, TEST CIBP TO 1000PSI - HELD, GO IN TO LOG, CAN'T GET CALIBRATED, RD WL, SWI, DRAIN UP, SDFN
4	02/05/2015		RU WIRELINE, LOG WELL FROM 8000' TO SURFACE, SHOOT HOLES @ 7220'-7221' & 6940'-6941', RD WIRELINE, TIH, SET 4-1/2" CIBP @ 7000', SWI, DRAIN UP, SDFN
5	02/06/2015		RU CEMENTERS, PUMP 100SX OF 13.5# 50/50 POZ G CEMENT, TOOHO, LD TBG,ROLL HOLE CLEAN @ 6000, TOOHO, LD TBG, SWI, DRAIN UP, SDFN
6	02/09/2015		RU WIRELINE, SHOOT HOLES @ 5420'-5421' & 4510'-4511', RD WIRELINE, TIH, SET 4-1/2" CIBP @ 4575', RU CEMENTERS, PUMP 630SX OF 15.8# CLASS G CEMENT, TOOHO, LD TBG, ROLL HOLE CLEAN @ 2000', TOOHO, LD TBG, RD FLOOR & TONGS, SWI, DRAIN UP, SDFN
7	02/10/2015		RU WIRELINE, CUT CSG @ 1330', RD WIRELINE, CIRCULATE WELL, ND BOP, UNLAND CSG, NU BOP, RU FLOOR & TONGS, TOOHO, LD CSG, TIH w/ TBG, EOT @ 1440', RU CEMENTERS, PUMP 550SX OF 14.8# TYPE 3 CEMENT, TOOHO, LD TBG, ROLL HOLE CLEAN @ 90', TOOHO, LD TBG, SWI, SDFN
8	02/11/2015		ND BOP, RU WIRELINE, TAG TOC @ 90', SET 8-5/8" CIBP @ 80', RD WIRELINE, TEST CIBP TO 1000PSI - HELD, RDMO KEY 104, MOVE TO TEST 16-31
9	02/27/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 82'. Filled casing stub with 37 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.

COMMENTS:

MADE FIRST TWO DUMP BAIL RUNS ON CIBP @ 8150 & CEMENT DIDN'T DUMP & GLASS DIDN'T BREAK, ON THE THIRD DUMP BAIL RUN ON CIBP @ 8150', CEMENT DUMPED BUT GLASS STILL DIDN'T BREAK, DIFFERENT STYLE OF CIBP THAT T-BIRD RAN