

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-REDMOND 12-21

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-REDMOND 12-21

Rig name no.: ENSIGN 350/350

Event: ABANDONMENT

Start date: 10/9/2015

End date: 10/21/2015

Spud date: 7/20/1993

Active datum: RKB @4,786.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/21/0/SWNNW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	10/08/2015		MIRU, SUMMIT SLICKLINE, FISHED OUT PLUNGER & BUMPER SPRING @ 7046, TAG @ 7104 GL, RUN PRESSURE BOMB TO 7046, RDMO.
2	10/09/2015		MIRU EWS 350, BLOW DOWN WELL & KILL IT W/ 60 BBLS WATER AND BIOCID, ND WH NU BOP's, TALLY OUT 228 JTS 2-3/8= 7060 FT, RU WL RIH W/ 4.5 GAUGE RING TO 6800, PU 4.5 CIBP RIH SET IT @ 6790 RDMO WL, RU HYDROTESTER TEST IN 220 JTS, CIR GAS PT CSG TO 1000 PSI.
3	10/12/2015		RU SANJEL, PUMP 5 BBLS + 6.7 BBLS @ 15.8, DISPLACE W/ 24 BBLS, TOO H W/ 220 JTS. RU WL PU PERF GUN, RIH SHOOT HOLES @ 4230 & 3820, PU CIBP TIH W/ 120 JTS SET IT @ 3859, RU SANJEL PUMPED 165 SKS OF CLASS G, TOO 28 TOO H, RU WL CUT CSG @ 816, ND BOP UNLAND.
4	10/13/2015		CIRC WELL, TOO H, LD 4-1/2" CSG, TIH w/ 2.375" TBG, EOT @ 920', RU SANJEL CEMENTERS, PUMP 135SX(32BBLS) OF 14.8# 1.66 YIELD TYPE 3 CEMENT, POOH, ROLL HOLE @ 120', WOC, TAG TOC @ 460', SET 8-5/8" CIBP @ 80', TEST TO 1000PSI - 15MIN, RDMO ENIGN #350, SDFN
5	10/21/2015		Exposed surface casing. Cut casing 6' below GL. Tagged @ 71'. Filled casing with 38 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
6	10/21/2015		TIME : 16:00, ROUTE : N21, WINS: 74105, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003648, GATHERER: KMG, STATION: 45325, LINE : NA, COMMENTS: P&A'd OFFLINE.