

Oilfield Services

1675 Broadway
Suite 900
Denver, Colorado 80202
Tel 303 352-1200

August 28, 2015

Re: Winn 2 – Post Wireline Job summary

CIBP set @ 8215 ft

2 Dump Bailer Runs w/ 2 buckets of cement per run (4 total buckets)

Perf 1 @ 3275 ft

Perf 2 @ 3210 ft

Perf 3 @ 700 ft

Squeeze 1: thru retainer 3,240

Plug 2: balanced plug at 1,824

Squeeze 3: thru retainer at 620

Plug 4: balanced plug at 320



Walt Kordziel
Sr Account Manager
Schlumberger Oilfield Services