

Before Plugging:

8 5/8" 24# Surface Set @ 465' MD

15 Sack Cement Plug @ 465'

4 1/2 inch casing @ 6,990 to surface

7 7/8" Open Hole TD @ 6990' MD

5 Sacks of Cement 6,845-6,850



