

FORM
6Rev
05/18

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401955722

Date Received:

03/08/2019

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 8960

Contact Name: Russell Schucker

Name of Operator: BONANZA CREEK ENERGY OPERATING COMPANY

Phone: (303) 478-6774

Address: 410 17TH STREET SUITE #1400

Fax:

City: DENVER State: CO Zip: 80202

Email: regulatory@bonanzacrk.com

For "Intent" 24 hour notice required,

Name: Peterson, Tom

Tel: (970) 370-1281

COGCC contact:

Email: tom.peterson@state.co.us

API Number 05-123-26161-00

Well Name: ROTHE

Well Number: 22-6

Location: QtrQtr: SENW Section: 6 Township: 4N Range: 63W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.343250

Longitude: -104.482390

GPS Data:

Date of Measurement: 09/11/2007

PDOP Reading: 2.4

GPS Instrument Operator's Name: LARRY ROBBINS

Reason for Abandonment: ☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 750

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	6624	6638			
NIOBRARA	6366	6514			

Total: 2 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	662	410	662	0	CALC
1ST	7+7/8	4+1/2	11.6	6,784	243	6,784	2,950	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6300 with 25 sacks cmt on top. CIBP #2: Depth _____ with _____ sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 550 sks cmt from 800 ft. to 0 ft. Plug Type: CASING Plug Tagged: ☒

Set 25 sks cmt from 3200 ft. to 3000 ft. Plug Type: CASING Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged: ☐

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. _____ inch casing Plugging Date: _____
of _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

- 1) MIRU ON LOCATION. ND WH, NU BOP, RU WORK FLOOR, CONTROL WELL, TOO H WITH 2 3/8TH" TBG
- 2) TIH W/CIBP AND SET @6300'
- 3) RU CEMENTERS
- 4) DUMP 25 SX ON CIBP
- 5) TEST CSG. IF CASING DOESN'T TEST SET PLUG ACROSS LEAK.
- 6) SET 25 SACK CEMENT PLUG @ 3200'
- 7) MIRU WIRELINE. CUT CASING AND PULL CSG @ 750'
- 8) TIH WITH 2 3/8THS TBG TO 800'.
- 9) MIRU CEMENTERS. ESTABLISH CIRCULATION, PUMP 550 SXS CEMENT TO SURFACE. TOO H, LAY DOWN TBG
- 10) ND BOP. CUT OFF BELL NIPPLE & CASING TO 4' BELOW GROUND LEVEL.
- 11) FILL TOP OF CASING WITH READY MIX
- 12) WELD ON PLATE. OPERATOR NAME, API NO., LOCATION
- 13) FILL SURFACE HOLE, MAKING SURE TO REPLACE TOP SOIL LAST
- 14) RIG DOWN AND MOVE OUT ALL EQUIPMENT

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Aubrey Noonan

Title: Regulatory Analyst Date: 3/8/2019 Email: regulatory@bonanzacr.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Jacobson, Eric Date: 3/8/2019

COA Type**Description**

	<p>If there has not been a reported Bradenhead test within 60 days of plugging this well, prior to starting plugging operations, a Bradenhead test shall be performed.</p> <p>1) If, before opening the Bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>3) If sampling is required contact COGCC engineering for a confirmation of plugging requirements prior to placing any plugs.</p> <p>Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions.</p> <p>The Form 17 shall be submitted within 10 days of the test.</p>
	<p>1) Provide 48 hour notice of plugging MIRU via electronic Form 42.</p> <p>2) Prior to placing the 800' plug: verify that all fluid migration (liquid or gas) has been eliminated. If evidence of fluid migration or pressure remains, contact COGCC Engineer for an update to plugging orders.</p> <p>3) After isolation has been verified, pump plug and displace. If cement is not circulated to surface, shut-in, WOC 4 hours then tag plug – must be at 612' or shallower and provide 10 sack plug at surface.</p> <p>4) Leave at least 100' of cement in the wellbore for each plug.</p> <p>5) Properly abandon on-location flowlines as per Rule 1105. File electronic Form 42 once abandonment is complete. Within 30 days of an operator completing abandonment requirements for an off-location flowline or crude oil transfer line, the operator must submit a Flowline Report, Form 44.</p>
	Operator shall implement measures to control venting, to protect health and safety, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.

Attachment Check List**Att Doc Num****Name**

401955722	FORM 6 INTENT SUBMITTED
401965525	WELLBORE DIAGRAM
401965526	WELLBORE DIAGRAM

Total Attach: 3 Files

General Comments**User Group****Comment****Comment Date**

Engineer	Deepest Water Well within 1 Mile – 660' SB5 Base of Fox Hills - 176'	03/08/2019
Permit	Pass	03/07/2019
Well File Verification	Pass	03/05/2019

Total: 3 comment(s)