

HALLIBURTON

iCem[®] Service

PETROSTAR SERVICES

Ft. Lupton District, CO

For: Aaron Smith

Date: Tuesday, October 08, 2019

Oster

Weld, Wattenberg

Case 1

Job Date: Tuesday, October 08, 2019

Sincerely,

James Bunnell

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

Real-Time Job SummaryError! Bookmark not defined.

 Job Event Log.....Error! Bookmark not defined.

Attachments..... 6

 Case 1-Custom Results.pngError! Bookmark not defined.

1.0 Real-Time Job Summary

1.1 Job Event Log

Type	Seq. No.	Activity	Graph Label	Date	Time	Source	PS Pump Press (psi)	DH Density (ppg)	Comb Pump Rate (bbl/min)	Pump Stg Tot (bbl)	Comments
Event	1	Call Out	Call Out	10/8/2019	04:00:00	USER					For on location After Wilson
Event	2	Depart from Service Center or Other Site	Depart from Service Center or Other Site	10/8/2019	13:00:00	USER					Journey management meeting held to discuss journey.
Event	3	Arrive at Location from Service Center	Arrive at Location from Service Center	10/8/2019	13:30:00	USER					With all equipment and materials.
Event	4	Other	Other	10/8/2019	13:31:00	USER					1.5in coil unit in 4.5 11.6# casing retainer @2404' Perfs @2500'-2000' TOC 2000' Water tested good PH 6 Chlorides less than 300
Event	5	Pre-Rig Up Safety Meeting	Pre-Rig Up Safety Meeting	10/8/2019	13:35:00	USER					To discuss hazards of rig up.
Event	6	Rig-Up Completed	Rig-Up Completed	10/8/2019	13:59:00	USER					With no incidents.
Event	7	Pre-Job Safety Meeting	Pre-Job Safety Meeting	10/8/2019	14:00:00	USER					With all site personnel to discuss job procedure.
Event	8	Start Job	Start Job	10/8/2019	14:16:39	USER	-6.00	0.74	0.00	7.10	Start recording data.
Event	9	Test Lines	Test Lines	10/8/2019	14:18:39	USER	66.00	8.17	0.00	9.70	Tested to 3000psi
Event	10	Pump Spacer 1	Pump Spacer 1	10/8/2019	14:36:28	USER	-9.00	8.32	0.00	0.00	10bbls mud flush.
Event	11	Pump Spacer 2	Pump Spacer 2	10/8/2019	14:41:47	USER	1614.00	8.13	2.10	10.20	10bbls fresh water.
Event	12	Pump Cement	Pump Cement	10/8/2019	14:44:58	USER	1841.00	8.16	2.00	0.00	150sks 37bbls 14.5ppg 1.39yd 6.78gl/sk verified with pressurized scales.
Event	13	Pump Displacement	Pump Displacement	10/8/2019	15:10:00	USER	1265.00	14.61	1.60	37.10	4.5bbls fresh water.

Event	14	End Job	End Job	10/8/2019	15:14:27	USER	73.00	8.37	0.00	43.20	Stop recording data.
Event	15	Pre-Rig Down Safety Meeting	Pre-Rig Down Safety Meeting	10/8/2019	15:16:00	USER					To discuss hazards of rig down.
Event	16	Rig-Down Completed	Rig-Down Completed	10/8/2019	15:40:00	USER					With no incidents.
Event	17	Depart Location for Service Center or Other Site	Depart Location for Service Center or Other Site	10/8/2019	15:45:00	USER					Journey management meeting held to discuss journey.
Event	18	Other	Other	10/8/2019	15:50:00	USER					Thank you from Halliburton and crew.

2.0 Attachments

2.1 Case 1-Custom Results.png

