



99999999

STATE OF COLORADO  
CONSERVATION COMMISSION  
DEPT. OF NATURAL RESOURCES

JAN 8 1987

File in triplicate for Patented and Federal lands.  
File in triplicate for State lands.

OIL &amp; GAS CONS. COMM.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION & SERIAL NO. C-0355-E	
2. NAME OF OPERATOR Skaer Enterprises, Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P. O. Box 22418 - Denver, CO 80222		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface SE NE 9-2N-56W At proposed prod. zone Same		8. FARM OR LEASE NAME Federal A 40945	
14. PERMIT NO.		9. WELL NO. A-1	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4358 KB		10. FIELD AND POOL, OR WILDCAT Allen	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 9-2N-56W	
		12. COUNTY Morgan	13. STATE CO

## 16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

18. Date of work 12-10-86

\* Must be accompanied by a cement verification report.

Moved in Donnelly Casing and Pulling Co. Pulled pump, tubing and rods. Filled hole with sand to 5118'. Set CIBP on top of sand and 5 sacks cement on top of plug. Loaded hole, cut pipe at 3040', pulled casing. Ran tubing to 3080' and pumped 30 sacks of cement. Pulled tubing to 180', pumped 25 sacks to 110'. Tagged plug at 110', filled with mud to 40', set 10 sacks, plug to 10'. Cut off surface pipe and welded on cap and marker. Removed all equipment. Restored surface.



00085637

19. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Vice President

DATE

1-7-87

(This space for Federal or State office use)

APPROVED BY

TITLE

DIRECTOR

DATE

FEB 02 1987

CONDITIONS OF APPROVAL, IF ANY:

O &amp; G Cons. Comm.

