DAILY DRILLING REPORT

Well: 15/9-F-14 A
Rig: Transocean Leader
Operator: Lundin Norway AS
Report No.: 1
Date: 2016-05-31

Operations Summary

Time	Activity
00:00	Arrived at 15/9-F-14 A. Performed pre-spud meeting.
02:30	Commenced drilling 17½" surface hole.
06:00	Drilled to 1,250 m MD.
12:00	Circulated hole clean.
14:00	Pulled out of hole to 17½" BHA.
16:00	Laid down 17½" BHA.
18:00	Rigged up casing equipment.
20:00	Ran 13⅜" casing to 1,248 m MD.
22:00	Cemented 13⅜" casing.
24:00	Waiting on cement.

Drilling Fluid

Type	Density (sg)	Viscosity (s)	PV (cP)	YP (Pa)	Gel 10s	Gel 10m	Gel 30m	Filtrate (ml/30min)	Cake (mm)	pH	Chlorides (mg/l)	Sand (%)	Solids (%)	Oil/Water (%)	MBT (kg/m³)
Spud Mud	1.08	120	18	22	8	12	14	12.0	2	9.5	42000	0.2	6.5	0/100	25
Spud Mud	1.08	115	17	20	7	11	13	11.5	2	9.5	41500	0.2	6.4	0/100	24

Bit Record

Bit No.	Size (in)	Manufacturer	Type	Serial No.	Nozzles	TFA (in²)	In	Out	Footage (m)	Hours	ROP (m/h)	WOB (kN)	RPM	Dull Grading
1	17½	Smith	MDSI616	JK4567	6x20	1.839	0	1,250	1,250	9.5	131.6	15	120	1-1-WT-A-E-I-NO-TD

Survey

MD (m)	Inc (°)	Azi (°)	TVD (m)	N/S (m)	E/W (m)	DLS (°/30m)
0	0.0	0.0	0	0.0	0.0	0.0
250	0.5	45.0	250	0.9	0.9	0.1
500	1.2	52.0	499	3.4	4.1	0.4
750	2.1	58.0	748	7.2	9.0	0.6
1,000	3.0	61.0	996	12.1	16.0	0.7
1,250	3.8	63.0	1,243	18.0	24.1	0.8

Personnel On Board

Company	Persons
Lundin Norway AS	12
Transocean	78
Schlumberger	6
Halliburton	4
Baker Hughes	3
Catering	9
Total	**112**

Safety

No incidents or accidents reported. Pre-spud meeting held at 00:00. Fire and abandon drill carried out at 08:00. Safety observation cards: 3.

Weather

Wind: 12 kn from NW. Visibility: 10 km. Sea state: 1 m. Air temperature: 8 °C.

Comments

Drilled 17½" surface hole to 1,250 m MD. Circulated hole clean and pulled out of hole. Laid down 17½" BHA. Rigged up casing equipment and ran 13⅜" casing to 1,248 m MD. Cemented 13⅜" casing. Waiting on cement.

Planned Activities

Continue waiting on cement. Nipple up BOP. Test BOP. Pick up 12¼" BHA. Run in hole to top of cement. Drill out cement and shoe track. Perform formation integrity test. Drill 12¼" hole to 2,100 m MD.

DAILY DRILLING REPORT

Well: 15/9-F-14 A
Rig: Transocean Leader
Operator: Lundin Norway AS
Report No.: 2
Date: 2016-06-01

Operations Summary

Time	Activity
00:00	Waiting on cement.
06:00	Nipple up BOP.
12:00	Test BOP.
16:00	Pick up 12¼" BHA.
18:00	Run in hole to top of cement.
20:00	Drill out cement and shoe track.
22:00	Perform formation integrity test.
24:00	Drill 12¼" hole to 1,420 m MD.

Drilling Fluid

Type	Density (sg)	Viscosity (s)	PV (cP)	YP (Pa)	Gel 10s	Gel 10m	Gel 30m	Filtrate (ml/30min)	Cake (mm)	pH	Chlorides (mg/l)	Sand (%)	Solids (%)	Oil/Water (%)	MBT (kg/m³)
Spud Mud	1.08	118	18	21	8	12	14	11.8	2	9.5	41800	0.2	6.5	0/100	25
Spud Mud	1.08	116	17	20	7	11	13	11.6	2	9.5	41600	0.2	6.4	0/100	24

Bit Record

Bit No.	Size (in)	Manufacturer	Type	Serial No.	Nozzles	TFA (in²)	In	Out	Footage (m)	Hours	ROP (m/h)	WOB (kN)	RPM	Dull Grading
2	12¼	Smith	MDSI613	JK4568	6x18	1.669	1,250	1,420	170	4.0	42.5	18	140	1-1-WT-A-E-I-NO-TD

Survey

MD (m)	Inc (°)	Azi (°)	TVD (m)	N/S (m)	E/W (m)	DLS (°/30m)
1,250	3.8	63.0	1,243	18.0	24.1	0.8
1,300	4.1	64.0	1,292	20.1	27.0	0.7
1,350	4.4	65.0	1,341	22.4	30.1	0.7
1,400	4.6	66.0	1,390	24.9	33.3	0.6
1,420	4.7	66.5	1,410	26.0	34.8	0.6

Personnel On Board

Company	Persons
Lundin Norway AS	12
Transocean	78
Schlumberger	6
Halliburton	4
Baker Hughes	3
Catering	9
Total	**112**

Safety

No incidents or accidents reported. Pre-spud meeting held at 00:00. Fire and abandon drill carried out at 08:00. Safety observation cards: 3.

Weather

Wind: 12 kn from NW. Visibility: 10 km. Sea state: 1 m. Air temperature: 8 °C.

Comments

Drilled 17½" surface hole to 1,250 m MD. Circulated hole clean and pulled out of hole. Laid down 17½" BHA. Rigged up casing equipment and ran 13⅜" casing to 1,248 m MD. Cemented 13⅜" casing. Waiting on cement.

Planned Activities

Continue waiting on cement. Nipple up BOP. Test BOP. Pick up 12¼" BHA. Run in hole to top of cement. Drill out cement and shoe track. Perform formation integrity test. Drill 12¼" hole to 2,100 m MD.

DAILY DRILLING REPORT

Well: 15/9-F-14 A
Rig: Transocean Leader
Operator: Lundin Norway AS
Report No.: 3
Date: 2016-06-02

Operations Summary

Time	Activity
00:00	Drilled 12¼" hole to 1,420 m MD.
06:00	Circulated hole clean.
12:00	Pulled out of hole to 12¼" BHA.
16:00	Laid down 12¼" BHA.
18:00	Rigged up casing equipment.
20:00	Ran 9⅝" casing to 1,418 m MD.
22:00	Cemented 9⅝" casing.
24:00	Waiting on cement.

Drilling Fluid

Type	Density (sg)	Viscosity (s)	PV (cP)	YP (Pa)	Gel 10s	Gel 10m	Gel 30m	Filtrate (ml/30min)	Cake (mm)	pH	Chlorides (mg/l)	Sand (%)	Solids (%)	Oil/Water (%)	MBT (kg/m³)
Spud Mud	1.08	118	18	21	8	12	14	11.8	2	9.5	41800	0.2	6.5	0/100	25
Spud Mud	1.08	116	17	20	7	11	13	11.6	2	9.5	41600	0.2	6.4	0/100	24

Bit Record

Bit No.	Size (in)	Manufacturer	Type	Serial No.	Nozzles	TFA (in²)	In	Out	Footage (m)	Hours	ROP (m/h)	WOB (kN)	RPM	Dull Grading
2	12¼	Smith	MDSI613	JK4568	6x18	1.669	1,250	1,420	170	4.0	42.5	18	140	1-1-WT-A-E-I-NO-TD

Survey

MD (m)	Inc (°)	Azi (°)	TVD (m)	N/S (m)	E/W (m)	DLS (°/30m)
1,250	3.8	63.0	1,243	18.0	24.1	0.8
1,300	4.1	64.0	1,292	20.1	27.0	0.7
1,350	4.4	65.0	1,341	22.4	30.1	0.7
1,400	4.6	66.0	1,390	24.9	33.3	0.6
1,420	4.7	66.5	1,410	26.0	34.8	0.6

Personnel On Board

Company	Persons
Lundin Norway AS	12
Transocean	78
Schlumberger	6
Halliburton	4
Baker Hughes	3
Catering	9
Total	**112**

Safety

No incidents or accidents reported. Pre-spud meeting held at 00:00. Fire and abandon drill carried out at 08:00. Safety observation cards: 3.

Weather

Wind: 12 kn from NW. Visibility: 10 km. Sea state: 1 m. Air temperature: 8 °C.

Comments

Drilled 17½" surface hole to 1,250 m MD. Circulated hole clean and pulled out of hole. Laid down 17½" BHA. Rigged up casing equipment and ran 13⅜" casing to 1,248 m MD. Cemented 13⅜" casing. Waiting on cement.

Planned Activities

Continue waiting on cement. Nipple up BOP. Test BOP. Pick up 12¼" BHA. Run in hole to top of cement. Drill out cement and shoe track. Perform formation integrity test. Drill 12¼" hole to 2,100 m MD.


6700
6750
6800
6850
6900
6950
7000
7050
7100
7150
FLAG
7200
7250
7300
7350
7400
7450
FLAG
7500
7550
7600
9
Collar Locator
-1
0
Gamma Ray (GAPI)
270
0
Amplified Amplitude (mV)
30
0
Amplitude (mV)
200
85
VDL
1200