CASING

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bottom	Cement Top
CONDUCTOR	20	16		140		140	0
SURF	14+3/4	9+5/8	36	2,218	1,588	2,218	0
1ST	8+3/4	4+1/5	11.6	8,995	904	8,995	2,394

ADDITIONAL CEMENT

Cement work date: _____

Details of work:

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
WASATCH G	4,345		☐	☐	
FORT UNION	4,732		☐	☐	
MESAVERDE	6,034		☐	☐	
CAMEO	8,346		☐	☐	
ROLLINS	8,833		☐	☐	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: Anna Walls Print Name: Anna Walls

Title: Regulatory Compliance Rep Date: 10/6/10 Email: avwalls@marathonoil.com

Based on the information provided herein, this Drilling Completion Report (Form 5) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ **Director of COGCC** Date: _____

Attachment Check List

Att Doc Num	Name	Doc Description
400097982	DIRECTIONAL SURVEY	697-26A-12.PDF
400097983	CMT SUMMARY	697-26A-12 SS cmt rpt.PDF
400097984	CMT SUMMARY	697-26A-12 LS cmt rpt.PDF

Total Attach: 3 Files