## CASING

| Casing Type | Size of Hole | Size of Casing | Weight Per Foot | Setting Depth | Sacks Cement | Cement Bottom | Cement Top |
|---|---|---|---|---|---|---|---|
| CONDUCTOR | 20 | 16 | | 140 | | 140 | 0 |
| SURF | 14+3/4 | 9+5/8 | 36 | 2,187 | 1,813 | 2,187 | 0 |
| 1ST | 8+3/4 | 4+1/2 | 11.6 | 8,970 | 904 | 8,970 | 5,264 |

## ADDITIONAL CEMENT

Cement work date: _____

Details of work:

21. Formation log intervals and test zones:

## FORMATION LOG INTERVALS AND TEST ZONES

| FORMATION NAME | Measured Depth | | Check if applies | | COMMENTS (All DST and Core Analyses must be submitted to COGCC) |
|---|---|---|---|---|---|
| | Top | Bottom | DST | Cored | |
| WASATCH G | 4,417 | | ☐ | ☐ | |
| FORT UNION | 4,726 | | ☐ | ☐ | |
| MESAVERDE | 6,030 | | ☐ | ☐ | |
| CAMEO | 8,322 | | ☐ | ☐ | |
| ROLLINS | 8,809 | | ☐ | ☐ | |

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: Anna Walls Print Name: Anna Walls

Title: Regulatory Compliance Rep Date: 10/6/10 Email: avwalls@marathonoil.com

Based on the information provided herein, this Drilling Completion Report (Form 5) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ **Director of COGCC** Date: _____

## Attachment Check List

| Att Doc Num | Name | Doc Description |
|---|---|---|
| 400097996 | DIRECTIONAL SURVEY | 697-26A-14 as drilled directional.PDF |
| 400097997 | CMT SUMMARY | 697-26A-14 SS cmt rpt.PDF |
| 400097998 | CMT SUMMARY | 697-26A-14 LS cmt rpt.PDF |

Total Attach: 3 Files