Click here to reset form

FORM 4 Rev 12/05

TECHNICAL INFORMATION PAGE

FOR OGCC USE ONLY

Received 8/29/2011 Rifle COGCC

1. OGCC Operator Number: 016800 API Number: 05-077-09912, 05-077-10085
2. Name of Operator: Delta Petroleum Corporation OGCC Facility ID # 334465, 312666
3. Well/Facility Name: Pad 2B, 12B cuttings pits Well/Facility Number: NVEGA #2B-22-
4. Location (QtrQtr, Sec, Twp, Rng, Meridian): NWSW, S22, T9S, R93W, 6th PM

This form is to be completed whenever a Sundry Notice is submitted requiring detailed report of work to be performed or completed. This form shall be transmitted within 30 days of work completed as a "subsequent" report and must accompany Form 4, page 1.

5. **DESCRIBE PROPOSED OR COMPLETED OPERATIONS**

Cuttings from the 2B (#334465) cuttings pit and the 12B (#312666) cuttings pit in NWNE Sec 12, T9S, R93W, were sampled separately in accordance with Table 910-1. Analytical results indicated that concentrations of contaminants were below Table 910-1 requirements except for Arsenic and pH in the 2B cuttings, and DRO, Arsenic, and pH in the 12B cuttings. Cuttings from the 2B and 12B locations were dried by use of a centrifuge, stockpiled separately on location 2B, and resampled. Analytical results indicated that the Arsenic concentration was 1.8 mg/kg in the 2B cuttings, and 1.3 mg/kg in the 12B cuttings, while Arsenic background in the area, as measured in laboratory report L462889 varied from below detection limit to 7.4 mg/kg. pH was 9.85 in the 2B cuttings, and 10.16 in the 12B cuttings, and DRO was 620 in the 12B cuttings.

Beginning July 21, 2011 until August 25, 2011, cuttings from the 12 B location in excess of safe pit capacity were transported to pad 2B via vaccuum truck, placed in an open top process tank, and dried with a centrifuge. Liquids were pumped to a frac tank for storage, then transported via wastewater transport truck to approved disposal sites. The dry cuttings (~300 cubic yards) were then placed in a lined stockpile on location 2B. Cuttings from the lined cuttings pit on location 2B were likewise dried via centrifuge and stockpiled in a separate lined stockpile.

It is proposed that dry cuttings from the 12B location be mixed with the 2B cuttings and clean local soil to within COGCC policy requirements, and placed to abut the unstable cutslope at Pad 2B. The mixed, placed material will be resampled for adherance to Table 910-1 standards, and covered with at least 3' of clean soil. Engineering documents detailing the slope stabilization work are attached (Delta 2A & 2B Remediation Set). Cuttings pit and containment liners from both locations will be disposed of in an approved landfill. No expansion of location will occur.