2154 West Eisenhower Boulevard | Loveland, Colorado 80537 | 970-669-7411
info@petersonenergy.com | www.petersonenergy.com
PETERSON ENERGY MANAGEMENT INC.

Daily Completion Report

Date	Company	Well Name & Number	County	State	API Number	GL	KB
11/30/12	CASCADE PETROLEUM	STUM 06-0715	LINCOLN	CO	05-073-06461	5368	5380

Report Day	TVD	TMD	PBTD	QtrQtr Sec-Twp-Rge	Daily Cost	Cumulative Cost	AFE Amount
18	8138'	8138'	8080'	SENW Sec7 T11S R55W	$18,404	$155,312	

Directions to Location
From Limon, CO take CO Hwy 71 south to co road 2W. East to co road 25south 1.5 miles. Left 1/4 into

Supervisor
Mike Decker

Actual Operations Last 24 Hours
Release AS-1 packer at 7441'. POOH with 232 jts tubing and 10' sub. Pin down. No packer. 1 jt, XN, and packer in hole

Proposed Operations Next 24 Hours
TIH with 7" HD packer 10' sub, S.N., 230 jts of tubing. Set packer at 7372'. Swab down tubing.

Time Log			
From	To	Hrs	
7:00	7:30	0:30	PJSM & JSA. Start rig motor and warm. Check pressures. 0 psi SICP.
7:30	8:30	1:00	Rig maintenance.
8:30	10:30	2:00	TIH with 7" cut lip guide overshot with grapple to catch 2 7/8" collar. TIH to 7725'. Did not feel fish. POOH
10:30	13:30	3:00	POOH with tally of tubing. Fish in overshot. AS-1 packer out of hole.
13:30	17:00	3:30	MIRU Peak W/L. RIH with 7" CIBP. Correlate to depth. Set CIBP at 7474'. POOH RIH with 3 1/2" x 40' dump bailer.
			Dump 2 sks of cement on top of CIBP at 7474'. POOH RIH with 4" expendable perf gun loaded 4 SPF, 28gr charges,
			0.43" EHD, 120 deg phasing, 45" penatration. Correlate to depth. Perforate Cherokee D from 7415-7435' 4 SPF. F.L.