YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808
Phone (970) 522-2885

Date SEPT 9 2013

COMPANY Coral Prod LEASE Simonson WELL NO. A-1

RIG Cement equip COUNTY Wash. Co.

Work Ordered By: Jack Crumley Job Description: P & A.

	HOURS	TOTAL
Cement Bulk Truck: Load 65 sx portland cement deliver to location. Mix and pump 2sx, 8bbl of bentonite for gel pill @ 270'. Mix 50 sx with 2% chlorides. Pump & spot cement @ 220'. Wash up. @96/	3	$

RODS PUMP SUBS

TUBING SUBS OTHER

Remarks:

FURNISHED Cement blending unit
50 sx bulk portland cement. @
Tod pusher ½ day
2. sx bentonite gel @

UNIT CHARGE Allen Yetter

2.9% TAX

TOTAL