General Comments

User Group	Comment	Comment Date

Total:

Procedure:

In order to abandon the well Foundation Energy proposes to:

- Set a CIBP at 7,958' ft and dump 2 sx over the CIBP to isolate and abandon the perforations in the CD/NB from 7,998' to 8,136'.

- CSG will be perforated at 1,010' (59' below floating show) in order to pump the 1st cement plug (180 sx) from 1,010' to surface (visual returns).

- Pump a 2nd (40 sx) plug from 1,010' to surface (visual returns) inside the 3-1/2 surface CSG.

- Finish by welding surface CSG.