From:	Westerdale - DNR, Barbara
To:	Henderson, Ashley L
Cc:	Weems - DNR, Mark; Molokin, Oleg; Sandoz, Christopher; Campbell, Patricia; Charles Romanchock - DNR; Steve Labowskie - DNR; Joe Maclaren - DNR
Subject:	Re: Phillips A 3R - Lost Hole / Rig Skid
Date:	Friday, April 17, 2015 2:04:06 PM

Ashley,

Then, the Form 2 submitted will require:

well location plat--hand revision of plat from lost hole is acceptable

deviated drilling plan

engineer's verbal approval email converted to a PDF and attached as Correspondence

Thank you!

On Fri, Apr 17, 2015 at 12:21 PM, Henderson, Ashley L <Ashley.Henderson@bp.com> wrote:

> Hello Barbara,
>
> My sincere apologies, you are correct. We are drilling to the BHL on sundry #400777454 submitted 1/30/2015: 772 FSL and 1692 FEL.
>
> Thank you,
>
> Ashley Henderson Troutman
> BP | L48
>
> San Juan Drilling Engineer
>
> 501 Westlake Park Blvd. | 3EP – 12.191C
>
> Houston, TX 77079
>
> Office: 281-366-5637
>
> Mobile: 832-265-7694

From: Westerdale - DNR, Barbara [mailto:barbara.westerdale@state.co.us]
Sent: Friday, April 17, 2015 1:14 PM
To: Weems - DNR, Mark
Cc: Henderson, Ashley L; Molokin, Oleg; Sandoz, Christopher; Campbell, Patricia; Charles Romanchock - DNR; Steve Labowskie - DNR; Joe Maclaren - DNR
Subject: Re: Phillips A 3R - Lost Hole / Rig Skid

All,

Thank you, Mark, for sending the lost hole rig skid guidance to BP.

I am confused by the SHL, TPZ, and BHL footages listed above. A sundry was submitted 1/30/2015 to change all of these footages. These revised footages are not the ones listed in this email.

Please confirm that BP does not intend to drill to a different BHL than approved on Sundry #400777454: 772 FSL and 1692 FEL.

Please advise me when the Form 2 for the new well, Form 4 for the location to add a well, and Form 6, NOI, to plug the lost hole have been submitted. These are due within 24 hours or end of business Monday.

Thank you,

On Fri, Apr 17, 2015 at 10:32 AM, Weems - DNR, Mark <mark.weems@state.co.us> wrote:

Hi, Ashely,

Thanks for the follow up report summarizing our phone conversation earlier today. As per my verbal approval, BP is authorized to proceed with plugging the well and skidding the rig over to start a new well. The procedures as shown in your email are approved.

I have attached the COGCC's formal Instructions for Approval and Reporting a Lost Hole Rig Skid. If you have any questions feel free to contact me or the COGCC permitting unit (Chuck Romanchock or Barbara Westerdale).

Best of luck with the new hole.

Mark Weems, P. E.
Regional Engineer - SW Colorado

COLORADO
Oil & Gas Conservation Commission
Department of Natural Resources

P 970.259.4587 | F 970.259.0743 | C 970.749.0624

1120 Lincoln Street, Suite 801, Denver, CO 80203

mark.weems@state.co.us | www.colorado.gov/cogcc

On Fri, Apr 17, 2015 at 9:52 AM, Henderson, Ashley L <Ashley.Henderson@bp.com> wrote:

Hello Mark,

As per our phone conversation,

WELL NAME: PHILLIPS A 3R

API: 05-067-09799

SEC: 33

TWP: 34N

RNG: 9W

SURFACE HOLE LOCATION

LAT: 37.145550

LONG: -107.826590

FTG AT SURFACE: 1921’ FSL / 1398’ FEL

COUNTY: La Plata

TOP OF PRODUCTION ZONE

2125’ FNL / 1492’ FEL

SEC: 33 / TWP: 34N / RNG: 9W

BOTTOM HOLE LOCATION

2015’ FNL / 1521’ FEL

SEC: 33 / TWP: 34N / RNG: 9W

SUMMARY

-DRILLED 12-1/4” SURFACE HOLE TO 535’MD 4/16/2015.

-RAN 12 JOINTS OF 8 5/8", 24#, J-55, 8RND, ST-C CASING. LANDED SHOE @ 519.27' & FLOAT COLLAR @ 474.82'.

-PUMPED 75 BBLS (357SKS) CMT @ 15.8 PPG, DISPLACED WITH 30 BBLS FRESH WATER

-FINAL PRESSURE 213 PSI. BUMPED @ 1085 PSI, FULL RETURNS 35 BBLS BACK TO SURFACE

-AFTER BUMPING PLUG AT 1085 PSI. PRESSURE HELD FOR 10-20 SECONDS. THEN THE PRESSURE DROPPED RAPIDLY TO 88 PSI.

-BLED PRESSURE OFF TO CHECK FLOATS. FLOATS DID NOT HOLD. ATTEMPTED TO PRESSURE BACK UP AND RECHECK FLOATS. PRESURE DID NOT INCREASE. SHUT IN THE CEMENT HEAD WITH 90 PSI ON IT.

-WOC 5.75 HRS

-RIH AND TAGGED UP AT 267’ MD

-ATTEMPT TO TEST CASING TO 200 PSI, BUILD TO 180 PSI BUT BLEEDS OFF, NO TEST, SUSPECT CSG PARTED AT 267’

-TIH WITH TRICONE BIT, BIT ROLLED INTO CASING BELOW THE PART, TIH TO TAG FC @ 474.82' - TAGGED AT 456' MD

BP received verbal approval from Mark Weems on 4/17/2015 to proceed with plugging abandoning the well as described below and to skid the rig +/-10ft and redrill the Phillips A 3R to the same permitted BHL (as listed above).

-Set 100ft plug from 217'MD to 317'MD (500ft above and below the casing part) – Class B Cement w/ 2% CaCl

-WOC

-Tag plug & test csg

-Set 15 ft plug at surface - Class B Cement w/ 2% CaCl

-Install P&A marker after the rig moves off location

Let me know if you have any questions or concerns.

Thanks,

Ashley Henderson Troutman

BP | L48

San Juan Drilling Engineer

501 Westlake Park Blvd. | 3EP – 12.191C

Houston, TX 77079

Office: 281-366-5637

Mobile: 832-265-7694

--

Barbara Westerdale

Permit Supervisor

COLORADO
Oil & Gas Conservation Commission
Department of Natural Resources

P 303.894.2100 x5159| F 303.894.2105

1120 Lincoln Street, Suite 801, Denver, CO 80203

barbara.westerdale@state.co.us | www.colorado.gov/cogcc

--

Barbara Westerdale

Permit Supervisor

COLORADO
Oil & Gas Conservation Commission
Department of Natural Resources

P 303.894.2100 x5159| F 303.894.2105

1120 Lincoln Street, Suite 801, Denver, CO 80203

barbara.westerdale@state.co.us | www.colorado.gov/cogcc