Schlumberger
Well Services
Mud Log Report
Logging Date: 10/12/2021
Job Number: 21-AK-0001
Well: Kuparuk River Unit 3M-17
Field: Kuparuk River Unit
Location: Alaska, United States
Region: Alaska
Country: United States
Service Title: Mud Log
Client: ConocoPhillips Alaska, Inc.
Rig: Doyon 141
Rig Type: Land
Spud Date: 10/12/2021
Total Depth (MD): 11,000 ft
Total Depth (TVD): 6,500 ft
Bottom Hole Temperature: 185 °F
Max Mud Weight: 10.2 ppg
Min Mud Weight: 9.1 ppg
Casing Program: 9-5/8" @ 3,200 ft MD / 2,800 ft TVD; 7" @ 11,000 ft MD / 6,500 ft TVD
Logging Engineer: J. Whitfield
Mud Logger: T. Nakamura
Unit Number: ML-0412
Report Number: 1
Report Date: 10/13/2021
Depth Range: 0 – 11,000 ft MD
Prepared By: J. Whitfield
Approved By: R. Kowalski
Date Approved: 10/13/2021

| Depth (ft MD) | Depth (ft TVD) | Gamma Ray (API) | Resistivity (ohm-m) | Rate of Penetration (ft/hr) | Weight on Bit (klbs) | Rotary Speed (rpm) | Torque (kft-lbs) | Comments |
|---|---|---|---|---|---|---|---|---|
| 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Surface hole section drilled with spud mud. Conductor set at 120 ft MD. |
| 500 | 500 | 45 | 2.1 | 120 | 5 | 60 | 2 | Surface hole section drilled with spud mud. Conductor set at 120 ft MD. |
| 1,000 | 1,000 | 52 | 1.8 | 95 | 8 | 80 | 3 | Surface hole section drilled with spud mud. Conductor set at 120 ft MD. |
| 1,500 | 1,500 | 61 | 1.5 | 70 | 12 | 100 | 4 | Surface hole section drilled with spud mud. Conductor set at 120 ft MD. |
| 2,000 | 1,900 | 58 | 1.6 | 85 | 10 | 90 | 3 | Surface hole section drilled with spud mud. Conductor set at 120 ft MD. |
| 2,500 | 2,350 | 49 | 2.0 | 110 | 6 | 70 | 2 | Surface hole section drilled with spud mud. Conductor set at 120 ft MD. |
| 3,000 | 2,750 | 44 | 2.4 | 130 | 4 | 55 | 2 | Surface hole section drilled with spud mud. Conductor set at 120 ft MD. |
| 3,200 | 2,800 | 40 | 2.6 | 140 | 3 | 50 | 2 | Surface hole section drilled with spud mud. Conductor set at 120 ft MD. |
| 3,500 | 3,050 | 38 | 3.1 | 150 | 5 | 120 | 5 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 4,000 | 3,450 | 42 | 2.9 | 135 | 7 | 130 | 6 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 4,500 | 3,850 | 47 | 2.7 | 120 | 8 | 125 | 6 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 5,000 | 4,250 | 55 | 2.4 | 105 | 9 | 120 | 7 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 5,500 | 4,650 | 63 | 2.1 | 90 | 10 | 115 | 7 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 6,000 | 5,050 | 70 | 1.9 | 80 | 11 | 110 | 8 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 6,500 | 5,450 | 66 | 2.0 | 85 | 10 | 110 | 8 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 7,000 | 5,850 | 59 | 2.2 | 95 | 9 | 115 | 7 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 7,500 | 6,250 | 52 | 2.5 | 105 | 8 | 120 | 6 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 8,000 | 6,650 | 48 | 2.8 | 115 | 7 | 120 | 6 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 8,500 | 7,050 | 45 | 3.0 | 125 | 6 | 120 | 5 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 9,000 | 7,450 | 41 | 3.3 | 135 | 5 | 120 | 5 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 9,500 | 7,850 | 38 | 3.6 | 145 | 4 | 120 | 4 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 10,000 | 8,250 | 36 | 3.9 | 150 | 4 | 120 | 4 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 10,500 | 8,650 | 34 | 4.2 | 155 | 3 | 120 | 4 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |
| 11,000 | 9,050 | 33 | 4.5 | 160 | 3 | 120 | 4 | Intermediate hole section drilled with LSND mud. 9-5/8" casing set at 3,200 ft MD. |