Production Dump Line Pressure Test																			
Area = Piceance	County = Garfield		Test Year = 2017	Test Length = 15 min using separator gas pressure. 10% or greater loss is a failed test.															
ROUTE	PAD	Battery	Well	API		Tank A	Tank B	Tank C	Tank D	Tank E	Tank F	Date	Start Tim	End Time	Start PSI	End PSI	mp LineS	Notes	Operator
ROUTE 13	K22NW	K22NW BAT-A	K22NW\ GMU 22-11	045	18324	83107	83108	83109				5/22/2017	3:01	3:16	103 psi	103 psi	3"	all dumps tied togeather	M. Deere
ROUTE 13	K22NW	K22NW BAT-A	K22NW\ GMU 22-11B	045	18322	83107	83108	83109				5/22/2017	3:40	3:55	31 psi	31 psi	3"	good but un-used dump line	M. Deere
ROUTE 13	K22NW	K22NW BAT-A	K22NW\ GMU 22-6	045	18326	83107	83108	83109											
ROUTE 13	K22NW	K22NW BAT-A	K22NW\ GMU FEE 22-14	045	18325	83107	83108	83109											
ROUTE 13	K22NW	K22NW BAT-A	K22NW\ GMU FEE 22-14A	045	18323	83107	83108	83109											