Job Summary

PATRIOT WELL SOLUTIONS

Client:	PetroStar Services, LLC	Job Type:	Mechanical Services
Well Name:	MILLAGE C 12-19	TMD:	N/A
Unit:	1016	TVD:	N/A
Job Start Date:	2/10/2020	Liner Top:	N/A
Client Rep.:	LARRY WEBB	Casing/Tubing Size:	4.5"
Engineer:	D.MARTIN	Perforating System:	EB FIRE SWITCH
Crew:	M.ZAHN J.HASLEM		

Weight: 11.6#

Total BBLS:

Runs: 3 Misruns: 1 Operating time: 4:45:00 Standby Time: Lost time:

Guns Fired:

Date	Time on	Time off	Type	Plug Depth	Top Shot	tage Numb	Guns Fire	Engineer	Company Witness	Engineer Notes	Total Time In Minutes	Total BBLS	Max Rate
	9:00:00	9:15:00	JSA REVIEW								0:15:00		
	9:15:00	9:45:00	RIG UP								0:30:00		
	9:45:00	10:30:00	TOOL RUN							CIBP 51812 @ 6370'	0:45:00		
	10:30:00	11:00:00	RIG DOWN								0:30:00		
	14:15:00	15:00:00	RIG UP								0:45:00		
	15:00:00	15:30:00	TOOL RUN							DUMPBAIL 2 SACKS @ 6370'	0:30:00		
	15:30:00	16:30:00	andby - Client							FOR PUMP OPERATOR	1:00:00		
	16:30:00	16:45:00	TOOL RUN							CASING CUT @ 2500'	0:15:00		
	16:45:00	17:00:00	RIG DOWN								0:15:00		

Job Summary

PATRIOT WELL SOLUTIONS

Client:	PetroStar Services, LLC	Job Type:	Mechanical Services
Well Name:	MILLAGE C12-19	TMD:	N/A
Unit:	1011	TVD:	N/A
Job Start Date:	2/10/2020	Liner Top:	N/A
Client Rep.:	STEVE RECORD	Casing/Tubing Size:	4.5
Engineer:	CARL.K	Perforating System:	EB SWITCH
Crew:	JOHN.H MACHAEL.Z		

Weight:

Total BBLS:

Runs: 1 Misruns: Operating time: Standby Time: Lost time:

Guns Fired:

Date	Time on	Time off	Type	Plug Depth	Top Shot	tage Numb	Guns Fire	Engineer	Company Witness	Engineer Notes	Total Time In Minutes	Total BBLS	Max Rate
	11:30:00	12:00:00	RIG UP										
	12:00:00	12:10:00	JSA REVIEW										
	12:10:00	1:00:00	TOOL RUN							CUTTER@2490			
	1:00:00	1:10:00	RIG DOWN										

Job Summary

PATRIOT WELL SOLUTIONS

Client:	PetroStar Services, LLC	Job Type:	Mechanical Services
Well Name:	MILLAGE C 12-19	TMD:	N/A
Unit:	1011	TVD:	N/A
Job Start Date:	2/12/2020	Liner Top:	N/A
Client Rep.:	STEVE RECORD	Casing/Tubing Size:	4.5
Engineer:	CARL.K	Perforating System:	EB SWITCH
Crew:	JOHN.H DONOVAN.M		

Weight:

Total BBLS:

Runs: 1 Misruns: Operating time: Standby Time: Lost time:

Guns Fired:

Date	Time on	Time off	Type	Plug Depth	Top Shot	tage Numb	Guns Fired	Engineer	Company Witness	Engineer Notes	Total Time In Minutes	Total BBLS	Max Rate
	12:44:00	1:00:00	RIG UP										
	1:00:00	1:15:00	JSA REVIEW										
	1:15:00	1:25:00	TOOL RUN							SQUEEZE HOLES@600			
	1:25:00	1:35:00	RIG DOWN										