From:	Jenifer Hakkarinen
To:	Ryan A. Beam
Cc:	Mike Schweizer; Bud Holman; Valerie Danson; Christopher M. Eberle; Jordan Tansiongco
Subject:	FW: [EXTERNAL] :Re: Procedure Change Request Godby 2-30 123-37862
Date:	Monday, October 26, 2020 10:22:54 AM

Approved! Let me know if you need anything else!!

From: Jenkins - DNR, Steve <steve.jenkins@state.co.us>
Sent: Monday, October 26, 2020 10:15 AM
To: Jenifer Hakkarinen <Jenifer.Hakkarinen@pdce.com>
Subject: [EXTERNAL] :Re: Procedure Change Request Godby 2-30 123-37862

Jen:
You are approved as requested.
Steve

On Mon, Oct 26, 2020 at 10:09 AM Jenifer Hakkarinen <Jenifer.Hakkarinen@pdce.com> wrote:

> Good Morning!
> We plan to start plugging operations on the Godby 2-30 on Thursday 10/29. The form 6 states that TOC is 1310' with proposed squeeze holes shot at 880'. Our plan will be to verify TOC and casing stretch. If casing proves to be free to 1310' we would like approval to cut and pull casing at 880' instead of shooting squeeze holes then pump cement from 1930' to surface. If casing cannot be pulled we will continue with the procedure as stated. Let me know if you have any questions or concerns!

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer

P 303.894.2100 x5104 | F 303.894.2109 |

1120 Lincoln Street, Suite 801, Denver, CO 80203

Steve.Jenkins@state.co.us | www.colorado.gov/cogcc