Schneider Summit Services

0:00
53.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/13/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Turner #1	**API #:**	
Field:	Wattenberg			**Consultant:**	Joe Richardson	**AFE #:**	
County:	Weld			**Phone:**	303-242-1844	**Csg Depth / TD:**	
Operation:	Re-Entry			**Rig Contractor:**	Hurricane	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
11:00	11:15	0:15	Arrive on Location, Pre-Job Safety Meeting
11:15	11:30	0:15	Install stormwater managemenr silt fence
11:30	14:00	2:30	Cut 10 3/4" Casing, weld on 9 5/8" collar, 8 5/8" collar, 4' of 8 5/8" Casing with Pin end looking up.
14:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top

Schneider Summit Services

0:00
53.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/24/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Turner #1	**API #:**	05-123-05439
Field:	Wattenberg			**Consultant:**	Mike Pedersen	**AFE #:**	202104
County:	Weld			**Phone:**	303-503-8477	**Csg Depth / TD:**	
Operation:	Re-Entry			**Rig Contractor:**	Bohler	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
12:30	13:00	0:30	Arrive on Location, Pre-Job Safety Meeting
13:00	16:30	3:30	MIRU Spot in Rig & RU on base beam, spot in Wangler pipe handler & Racks, R/U pump & line, N/U BOP & BOPE, Unload 3-1/2 DC's, Unload 2-7/8 6.5# J55 8rd, and tally, R/U power swivel, 3-1/2, make up 6-3/4 bit on 1st DC
16:30	17:30	1:00	Pressure Test. Surface Leaked and did not hold. Replace surface casing 5.5" 15#
17:30	18:30	1:00	RIH No show Surface Plug 136' (154') Circulate, surface casing not holding. POOH Lay down. Prep to run liner 5.5' 15#, Cement junk basket
18:30	20:00	1:30	Shut Down Travel
20:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top

Schneider Summit Services

0:00
53.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/25/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Turner #1	**API #:**	05-123-05439
Field:	Wattenberg			**Consultant:**	Mike Pedersen	**AFE #:**	202104
County:	Weld			**Phone:**	303-503-8477	**Csg Depth / TD:**	
Operation:	Re-Entry			**Rig Contractor:**	Bohler	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	7:00	1:00	Arrive on Location, Pre-Job Safety Meeting
7:00	9:00	2:00	MIRU pipe (5.5' 15#) Casing for liner replacement. Cement Basket and collar stop.
9:00	10:30	1:30	RIH with Replacement Liner 3 Sticks 5.5" 15.5# (130')
10:30	11:00	0:30	Cement Liner, 60 sacks 15.8#
11:00	12:00	1:00	Shut Down/ Cleanup
12:00	13:00	1:00	Travel
13:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top

Schneider Summit Services

0:00
53.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/27/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Turner #1	**API #:**	05-123-05439
Field:	Wattenberg			**Consultant:**	Mike Pedersen	**AFE #:**	202104
County:	Weld			**Phone:**	303-503-8477	**Csg Depth / TD:**	
Operation:	Re-Entry			**Rig Contractor:**	Bohler	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	7:00	1:00	Arrive on Location, Pre-Job Safety Meeting
7:00	9:00	2:00	R/U pump line, N/U BOP & BOPE, Unload 3-1/2 DC's, Unload 2-7/8 6.5# J55 8rd. Pressure Test Liner. RU 4 3/4 Drill pipe and BHA
9:00	12:00	3:00	RIH with 3.5" Drill Collar and 4.75" Bit. 4' BHA Drill Cement/ Open Hole 0'-247' Pump BPM 3
12:00	13:00	1:00	RU Tubing RIH Cont. Drilling 247'-
13:00	18:00	5:00	RIH 2.875 Tubing Drill 245'-1000' Pump 3bpm
18:00	19:00	1:00	Trip out Tubing for night/ Circulate bottoms
19:00	19:15	0:15	Shut down Clean up
19:15	20:00	0:45	Travel
20:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top

Schneider Summit Services

0:00
53.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/28/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Turner #1	**API #:**	05-123-05439
Field:	Wattenberg			**Consultant:**	Mike Pedersen	**AFE #:**	202104
County:	Weld			**Phone:**	303-503-8477	**Csg Depth / TD:**	
Operation:	Re-Entry			**Rig Contractor:**	Bohler	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	7:00	1:00	Arrive on Location, Pre-Job Safety Meeting
7:00	7:30	0:30	RIH w/ Stands
7:30	17:30	10:00	RIH 2.875 Tubing 1000'-5200' Circulate every 5 Joints. 4 3/4 bit. Tripping in hole, not drilling 3 BPM
17:30	21:00	3:30	POOH Stand tubing, Circulate well. 3 BPM
21:00	22:00	1:00	Travel
22:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

Schneider Summit Services

0:00
53.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/29/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Turner #1	**API #:**	05-123-05439
Field:	Wattenberg			**Consultant:**	Mike Pedersen	**AFE #:**	202104
County:	Weld			**Phone:**	303-503-8477	**Csg Depth / TD:**	
Operation:	Re-Entry			**Rig Contractor:**	Bohler	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	7:00	1:00	Travel/ Safety Meeting
7:00	8:00	1:00	Trip OUT Drill Collars
8:00	11:30	3:30	RIH Tubing
11:30	14:00	2:30	Summit Slickline RIH Gyro 4700'-100'
14:00	14:30	0:30	RIH Tubing to 5200'
14:30	16:00	1:30	Cement Service Plug #2 5200' 90 Sacks
16:00	18:00	2:00	POOH Laydown Tubing
18:00	18:30	0:30	Cement Service Plug #3 1700' 90 Sacks
18:30	19:00	0:30	POOH Stand Tubing for Night
19:00	20:00	1:00	Travel
20:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
8	3.5				
158	2.875	2.441		31.00	4800.00
8	2.875	2.441		31.00	5200.00
112	2.875	2.441		31.00	1700.00
54	2.875	2.441		31.00	1700.00
			End of Tubing:	**124.00**	**124.00**

Schneider Summit Services

0:00
53.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/30/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Turner #1	**API #:**	05-123-05439
Field:	Wattenberg			**Consultant:**	Mike Pedersen	**AFE #:**	202104
County:	Weld			**Phone:**	303-503-8477	**Csg Depth / TD:**	
Operation:	Re-Entry			**Rig Contractor:**	Bohler	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	7:00	1:00	Travel/ Pre-job Safety Meeting
7:00	8:30	1:30	RIH Tag Cement Plug #3, 1284'
8:30	9:30	1:00	POOH Laying down to 535'
9:30	10:30	1:00	Cement 535' to Surface. Pumped 220 sacks, did not see on surface Plug #4
10:30	14:30	4:00	Wait NPT to tag Cement Plug
14:30	15:00	0:30	RIH Tag Cement Plug #3, at 432'
15:00	15:30	0:30	Cement 432' to Surface, pumped 150 sacks did not see cement at surface
15:30	16:30	1:00	Clean up/ Shut Down
16:30	17:30	1:00	Travel
17:30			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
41	2.875	2.441			1284.00
17	2.875	2.441			535.00
14	2.875	2.441			432.00
			End of Tubing:		

Schneider Summit Services

0:00
53.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	10/15/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Turner #1	**API #:**	05-123-05439
Field:	Wattenberg			**Consultant:**	Mike Pedersen	**AFE #:**	202104
County:	Weld			**Phone:**	303-503-8477	**Csg Depth / TD:**	
Operation:	Re-Entry			**Rig Contractor:**	Bohler	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
8:00	9:30	1:30	Top off well w/ 15 sx cement, dig out csg 6' cut csg & 5-1/2 Liner 4' below GL, weld on cap w/ well info, Well name & number, Lat/Long, API number, fill hole back in and pack down dirt
9:30			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
					1284.00
					535.00
					432.00
			End of Tubing:		