OPERATOR:	Morning Gun Exploration LLC - 10656	CNTY:	Weld	FTG:	660 FNL and 660 FWL	IP GAS:	0
WELL:	Turner 1	STATE:	CO	Q-Q:	NWNW	IP OIL:	0
FIELD:	Wildcat - 99999	ROTARY SPUD:	22-Jun-57	SEC.:	1	IP WTR:	0
API #	05-123-05439	COMP/PA:	2-Jul-57	TWS:	7N	CUM GAS:	0
LEASE #:	-	STATUS:	DA	RGE:	59W	CUM OIL:	0
UIC #:	-	WBD DATE:	20-Oct-21	BY:	SDM	CUM WTR:	0
BASIN:	Denver - Julesburg	LAT/LONG:	40.609257/-103.931847			LAST PROD:	n/a

AS BUILT WELLBORE DIAGRAM

KBE: 4857 '
KB: 8 '
GLE: 4849 '

TD (ft): 6659 '
PBTD (ft): 0 '

WCR 121 & Hwy 14. N 9/10. W 9/10 Into.

Weld on Plate

CASING HEAD: None
WELLHEAD: None

CASING RECORD

HOLE (in)	SIZE (in)	WT (lb/ft)	GRADE	TOP (ft)	BTM (ft)	JTS
10 3/4	8 5/8	24		0	136	

Float Collar @

TUBING RECORD COND: DATE:

SIZE (in)	WT (lb/ft)	GRADE	TOP (ft)	TALLY (ft)	JTS

ITEM	DESC	SIZE (in)	TALLY (ft)	JTS

PERFORATION RECORD

ZONE	TOP (ft)	BTM (ft)	SPF	DATE SHOT	STATUS	STIM

Plug #4
150 sks CLASS G
432' to surface

10 3/4" 32# Csg @ 136 '
w/ 85 sxs

Plug #3 - TAG PLUG
220 sks CLASS G
535' to 432'

Top White River @	0 '
Base White River @	80 '
Top Laramie-Fox Hills @	80 '
Base Laramie-Fox Hills @	360 '
Top Pierre Shale @	360 '
Base Pierre Shale @	680 '
Top Upper Pierre @	680 '
Base Upper Pierre @	1475 '
Top Parkman @	3090 '
Top Niobrara @	5840 '
Top D Sand @	6532 '
Top J Sand @	6621 '

Plug #2 - TAG PLUG
90 sks CLASS G
1700' to 1284'

Plug #1
90 sks CLASS G
5200' to 4784'

OPEN HOLE

TD @ 6659 '
7-7/8" Hole

SUBSEQUENT REPORT OF ABANDONMENT

DA since 1957 - NO PLUGGING RECORDS

Procedure:
Install stormwater management silt fence.
Install wellhead.
Pressure test surface casing. Leaked and did not hold pressure.
RIH to 154'. Did not see surface plug. Circulate, surface casing not holding. POOH.
Contact COGCC.
RIH 130' of 5.5" 15.5# Liner, cement with 60 sks of 15.8# Class G cement.
Drillout shoe and proceed to drill down to 1000'.
Wash down from 1000' to 5200'.
Ran Gyro down tubing from 4700' to surface with 100' stations.
Pumped 90 sks of CLASS G from 5200' to 4784 '
Pumped 90 sks of CLASS G from 1700' to 1284'. Tagged Plug.
Pumped 220 sks of CLASS G from 535' to 432'. Tagged Plug.
Pumped 150 sks of CLASS G from 432' to surface. 9/30/2021

Top off with 15 sks of Class G cement. 10/15/2021
Cut and Cap below plow level. Cap includes a weep hole, legal location, well name and number and api number

Plugs:
Pump Plug #1 to gain coverage above the Niobrara
6.75" hole and 1.15 cf/sx Class G = 90 sx
Plug is from 5200' to 4784'

Pump Plug #2 to gain coverage above the base of the Upper Pierre
6.75" hole and 1.15 cf/sx Class G = 90 sx
Plug is from 1700' to 1284'

Pump Plug #3 to gain coverage below the base of the Laramie-Fox Hills
6.75" hole and 1.15 cf/sx Class G = 220 sx
Plug is from 535' to 432' - TAG PLUG

Pump Plug #4 to gain provide coverage to surface.
6.75" hole and 1.15 cf/sx Class G = 150 sx
Plug is from 432' to 0'

Class G neat cement with minimum compressive strength of 300psi after 24hr and 800psi after 72hr measured at 95deg F or minimum expected downhole temp and 800 psi confining pressure
Cement batch test no older than 6 months will be kept on record