0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/08/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	BUCKINGHAM STATE 9-36	**API #:**	05-123-14681-00
Field:	Wattenberg			**Consultant:**	GARY CHANDLER	**AFE #:**	
County:	Weld			**Phone:**	307-333-3301	**Csg Depth / TD:**	441'
Operation:	INSTALL WELL HEAD			**Rig Contractor:**	HURRICANE	**Size / Grade:**	8-5/8"
				Location:	NESE368N60W	**Weight / Thread:**	
				Lat/Long:	40.617205/-104.032711	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	19:00	13:00	CHAMPION ROUSTABOTS DUG DOWN TO 8-5/8" SURFACE CASING. WELDER INSTALLED 8-5/8" CASING RISER TO ABOVE GROUND LEVEL. INSTALL 8-5/8" LARKIN WELL HEAD.
19:00	6:00	11:00	ROAD HURRICANE RIG #14 AND SOME SUPPORT EQUIPMENT TO LOCATION.
6:00			HAUL IN AND SETIN PLACE FLUID PRO SHAKER AND CUTTING TANKS.
			SDFN.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/09/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	BUCKINGHAM STATE 9-36	**API #:**	05-123-14681-00
Field:	Wattenberg			**Consultant:**	CHANDLER/LOPEZ	**AFE #:**	
County:	Weld			**Phone:**	307-333-3301	**Csg Depth / TD:**	441'
Operation:	INSTALL WELL HEAD			**Rig Contractor:**	HURRICANE	**Size / Grade:**	8-5/8"
				Location:	NESE368N60W	**Weight / Thread:**	
				Lat/Long:	40.617205/-104.032711	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			HOLD SAFETY MEETING AND PERFORM JSA.
	18:00	18:00	MIRU HURRICANE RIG #14 AND SUPPORT EQUIPMENT. RU FLUID PRO MUD TANK AND SUPPOT EQUIPMENT. NUWH. NUBOP's. RU PRO FLUID TANK. RU RIG FLOOR. UNLOAD 223 JTS 2-7/8" 6.5# P-110 EUE TBG. MIRU PIPE WRANGLER. RU 3" FLOW BACK LI8NE TO FLUID PRO TANK. RU PUMP LINES.
18:00			HOLD SAFETY MEETING AND PERFORM JSA.
			Move over 2 7/8 6.5# P-110 EUE TBG. Prep and Tally
			Tally 6- 3 1/2 Drill Collars
			MIRU Power swivel pick up drill collar and install stripping rubber
			CIRCULATE DWN TBG UP THE CSG @ 2BBLS MINUTE WITH GOOD RETURNS
			DRILL SUREFACE PLUG .10' IN FELL THROUGH PLUG CIRCULATE CLEAN . A LOT OF SAND IN RETURNS @ 31.14'
			PICK UP TOTAL 6 -3 1/2 DRILL COLLARS PICK UP 2 7/8 TBG TAG 12' IN ON JOINT 8 @422' PICKED UP OFF OF TAG. PRESSURE TEST SURFACE CSG @ 250PSI HOLD FOR 15 MINUTES GOOD TEST.
			DRILL OUT 2nd PLUG FELL THROUGH ON JOINT 10 @474' PICK UP TO 600'
	6:00	6:00	RD SWIVEL. TOOH LD TBG TO COLLARS.
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/10/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	BUCKINGHAM STATE 9-36	**API #:**	05-123-14681-00
Field:	Wattenberg			**Consultant:**	CHANDLER/LOPEZ	**AFE #:**	
County:	Weld			**Phone:**	307-333-3301	**Csg Depth / TD:**	441'
Operation:	CLEAN OUT TO TD			**Rig Contractor:**	HURRICANE	**Size / Grade:**	8-5/8"
				Location:	NESE368N60W	**Weight / Thread:**	
				Lat/Long:	40.617205/-104.032711	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW CHANGE. HOLD SAFETY MEETING AND PERFORM JSA.
			LAY DOWN DRILL COLLARS AND BHA.
	18:00	18:00	TIH WITH 2-7/9" NOTCHED COLLAR AND 21 JTS 2-7/8" 6.5# TBG TO 670' AND TAG UP. RU SWIVEL. CIRCULATE, ROTATE, AND WASH DOWN WITH 51 jts 2-7/8" 6.5# tbg to 1820'. CIRCULATE BOTTOMS UP. TIH WITH 52 JTS 2-7/8" 6.5# TBG TO 3294'. CIRCULATE BOTTOMS UP. STARTED CIRCULATING AND STARTED LOOSING FLUID AND LOST CIRCULTION. MIX 12 SX FIBER SEAL AND 2 SX GEL. PUMP AND CONDITION HOLE.
18:00			CREW CHANGE. HOLD SAFETY MEETING AND PERFORM JSA.
			ESTABLISHED GOOD RETUNS. CONDITION THE HOLE. PREP AND TALLY TBG.
	6:00	6:00	SHUT DWN PUMP. TIH WITH 10 JTS 2 7/8" 6.5# TBG TO 3613.03' ESTABLISH CIRCULATION. TIH WITH 10 JTS 2 7/8" 6.5# TBG TO 3932.38' ESTABLISH CIRCULATION. TIH WITH 20 JTS 2 7/8" 6.5# TBG TO 4571.83' CIRCULATE BOTTOMS UP. TIH WITH 20 JTS 2 7/8" 6.5#TBG TO 5209.11' CIRCULATE BOTTOMS UP. TIH WITH 20 JTS 2 7/8" 6.5# TBG TO5849.09' CIRCULATE BOTTOMS UP. TIH WITH 18 JTS 2 7/8" 6.5# TBG TO 6422.43 CIRCULATE BOTTOMS UP. MOVE OVER TBG PREP AND TALLY. TIH WITH 10 JTS AND TAG 5' OUT ON JOINT 211 @ 6740.54'
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/11/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	BUCKINGHAM STATE 9-36	**API #:**	05-123-14681-00
Field:	Wattenberg			**Consultant:**	CHANDLER/LOPEZ	**AFE #:**	
County:	Weld			**Phone:**	307-333-3301	**Csg Depth / TD:**	441'
Operation:	CLEAN OUT TO TD			**Rig Contractor:**	HURRICANE	**Size / Grade:**	8-5/8"
				Location:	NESE368N60W	**Weight / Thread:**	
				Lat/Long:	40.617205/-104.032711	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	7:00	1:00	CREW CHANGE. HOLD SAFETY MEETING AND PERFORM JSA.
7:00	9:30	2:30	CONTINUE TO CIRCULATE, ROTATE, AND WASH DOWN WITH 218 JTS 2-7/8" 6.5# TBG TO 6970'. CIRCULATE AND CONDITION HOLE.
9:30	11:00	1:30	MIRU BASIC CEMENTERS. HOLD SAFETY MEETING. PRESSURE TEST PUMP AND LINES TO 3,000#. PUMP 15 BBL H2O SPACER, PUMP 70 SX CLASS G NEAT CEMENT MIXED AT 15.8# W/ 1.15 YIELD, 14.3 BBLS OF SLURRY,1.6 BBLS H20 DISPLACED W/ 37.2 BBLS OF 9.4# MUD. HAD FULL RETURNS THROUGHOUT JOB. RD CEMENTERS. (EST TOP OF CEMENT AT 6725').
11:00	11:30	0:30	TOOH LAYING DOWN 24 JTS 2-7/8" TBG WITH EOT @ 6200'.
11:30	12:00	0:30	RU BASIC. PRESSURE TEST PUMP AND LINES TO 3,000#. PUMP 15 BBL H2O SPACER, PUMP 98 SX CLASS G NEAT CEMENT MIXED AT 15.8# W/ 1.15 YIELD, 20.1 BBLS OF SLURRY,1.6 BBLS H20 DISPLACED W/ 32.1 BBLS OF 9.4# MUD. HAD FULL RETURNS THROUGHOUT JOB. RD CEMENTERS. (EST TOP OF CEMENT AT 5867').
12:00			TOOH LAYING DOWN 142 JTS 2-7/8" TBG WITH EOT @ 1662'.
14:30	15:00	0:30	RU BASIC. PRESSURE TEST PUMP AND LINES TO 3,000#. PUMP 15 BBL H2O SPACER, PUMP 75 SX CLASS G NEAT CEMENT MIXED AT 15.8# W/ 1.15 YIELD, 15.4 BBLS OF SLURRY,1.6 BBLS H20 DISPLACED W/ 6.3 BBLS OF 9.4# MUD. HAD FULL RETURNS THROUGHOUT JOB. RD CEMENTERS. (EST TOP OF CEMENT AT 1407').
15:00	15:30	0:30	TOOH LAYING DOWN 10 JTS 2-7/8" TBG AND STAND BACK 6 STANDS TO 1022'. WAIT 4 HOURS ON CEMENT.
15:30	18:00	2:30	PICK UP AND CLEAN AROUND LOCATION
18:00	19:00	1:00	CREW CHANGE. HOLD SAFETY MEETING AND PERFORM JSA.
19:00	20:00	1:00	TIH TAG TOP OF CMT @1350'. TOOH LAYIG DOWN TBG WITH EOT @ 638'.
20:00	20:30	0:30	HOLD SAFETY MEETING WITH ALL PERSONNEL
20:30	21:00	0:30	RU BASIC.PRESSURE TEST PUMP AND LINES TO 3,000#. PUMP 15 BBL H2O SPACER, PUMP 370 SX CLASS G NEAT CEMENT MIXED AT 15.8# W/ 1.15 YIELD, 70.0 BBLS OF SLURRY, SHUT DOWN PUMPING. HAD FULL RETURNS THROUGHOUT THE JOB.
21:00	21:30	0:30	TOOH LAYING DOWN TBG. PUMP 20 SKS, 4.1 BBLS AT 15.8# W/ 1.15 YIELD, AND TOP OFF CSG. CLEAN UP ALL LINES. RD CEMENTERS.
21:30	22:00	0:30	RD TBG EQUIPMENT, STAIRS AND FLOOR. MOVE PIPE RACKS AND PIPE WRANGLER.
22:00	23:00	1:00	NDBOP's. ND LARKIN HEAD. FLUSH OUT BOP AND VALVES WITH FRESH WATER
23:00	6:00	7:00	RD HURRICANE RIG #14 AND SUPPORT EQUIPMENT.
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		