# Cement Job Log

| Date | Customer Name | Well Name & Number | County | State | | Rig Company |
|---|---|---|---|---|---|---|
| 12/20/22 | Bison | Campbell #1 | Weld | CO | | Hurricane |

| Plug Type | Cement Type | Cement Pump Unit | Bulk Truck | Customer | Cementer |
|---|---|---|---|---|---|
| | Class G | C1002 | 8101 | | Aron |

| Time Log | | |
|---|---|---|
| From | To | |
| 15:30 | 17:30 | MOB to location |
| 17:30 | 17:35 | Arrive on location, have pre-job safety meeting - DWP/JSA |
| 17:35 | 17:45 | spot in equipment |
| 17:45 | 18:00 | Update JSA, Rig up equipment and hardline |
| 18:00 | 20:00 | Prime up equipment, set pop off and kick out, test kick out, wait for rig to be ready for cement |
| 20:00 | 20:07 | Safety meeting with rig crew |
| 20:07 | 20:10 | Pressure test lines, walk lines, pressure held, release pressure |
| | | status: 2-7/8" 6.5# at 6,676' in 9"OH, |
| 20:10 | 20:14 | pump 10 bbl. water, pump 10 sxs of 15.8# 1.15 cu.ft./sack yield class G cement, 2 bbl. of slurry, |
| 20:14 | 20:30 | displaced 33 bbl. to balance cement from 6,676' – 6,650' |
| 20:30 | 21:45 | RD valve, wash out pump, wait for rig to be ready for next plug |
| | | status: 2-7/8" 6.5# at 6,185' in 9" OH |
| 21:45 | 22:05 | pumped 10 bbl. of freshwater, pumped 100 sxs of 15.8# 1.15 cu.ft./sack yield Class G cement, 20.5 bbl. slurry |
| 22:05 | 22:23 | displaced 28 bbl. to balance cement from 6,185' – 5,925' |
| 22:23 | 0:01 | RD valve, wash out pump, wait for rig to be ready for next plug |
| | | status: 2-7/8" 6.5# at 1,656', in 9" OH |
| 0:01 | 0:25 | pumped 25 bbl. water, 80 sxs 15.8# 1.15 cu.ft./sack yield class G cement with 2% CaCl2, 16.4 bbl. of slurry |
| 0:25 | 0:30 | displaced 6 bbl. to balance cement from 1,656' - 1,448' |
| 0:30 | 1:00 | RD valve, wash out pump |
| 1:00 | 1:30 | RDMO |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |