0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/14/21	**Operator**	**Bison Oil & Gas II**	**Well Name:**	CHRISTIANA DOLL 1	**API #:**	05-123-05493
Field:	WILDCAT			**Consultant:**	SCHNEIDER / DUNOHO	**AFE #:**	
County:	Weld			**Phone:**	970-381-9588	**Csg Depth / TD:**	200'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-39	**Size / Grade:**	8-5/8"
				Location:	SWSW SEC 30 T8N R59W	**Weight / Thread:**	30#, J-55
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	9:00		MIRU HURRICANE R-39, WITH SUPPORT EQUIP. NU WELLHEAD AND BOP'S. SET PIPE WRANGLER & SPOT IN PIPE RACKS, LOAD PIPE RACKS AND TALLY COLLARS. MAKE UP 6-34"BIT, BIT SUB AND CHANGE OVER.
9:00	10:00	1:00	ESTABLISH CIRCULATION, TIH WITH 6 DRILL COLLARS AND 12 JOINTS OF TUBING DOWN TO 593'. CIRCULATED LEAN, TOOH AND LD DC'S.
10:00	12:00	2:00	PU 2-7/8" NOTCHED COLLAR AND TIH WITH 20 JOINTS OF 2-7/8" TUBING AND STARTED TAKING WEIGHT @ 652'. CIRCULATE OUT HEAVY SHALE AND DEHYDRATED MUD. .
12:00	13:00	1:00	CIRCULATE CLEAN.
13:00	18:00	5:00	START TO TIH AND STACKED OUT. PU POWER SWIVEL AND START WASHING DOWN EACH JOINTS DOWN TO 1462' AND LOST CIRCULATION. MIXED 2 LCM PILES AND REGAINED CIRCUKATION. CIRCULATE UP SUPER HEAVY MUD AND PLUGGED UP THE RETURN LINE. UNPLUGGED RETURN LINE AND STARTED CIRCULATING.
18:00	1:30	7:30	TIH W/ 5 JT. STAND BACK SWIVEL. CIRC CLEAN. TIH TO 2275'. CIRC. TIH TO 2990. CIRC.TIH TO 4229'. CIRC. TIH TO 4881. CIRC. TIH TO 5533'. CIRC. TIH TO 6185. CIRC. TAG AT 6905' W/ 213 JT. TBG PLUGGED OFF AFTER TAGGING.
1:30	6:00	4:30	CIRC. LOST CIRC SHORTLY AFTER TAGGING UP. PUMPED LCM.
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/15/21	**Operator**	**Bison Oil & Gas II**	**Well Name:**	CHRISTIANA DOLL 1	**API #:**	05-123-05493
Field:	WILDCAT			**Consultant:**	SCHNEIDER / DUNOHO	**AFE #:**	
County:	Weld			**Phone:**	970-381-9588	**Csg Depth / TD:**	200'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-39	**Size / Grade:**	8-5/8"
				Location:	SWSW SEC 30 T8N R59W	**Weight / Thread:**	30#, J-55
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			MIX AND PUMP LCM AND ESTABLISHED CIRCULATIO.
			CIRCULATE FOR 30 MINUTES.
			MIRU RANGER CEMENT TRUCKS AND EQUIPMENT. PRESSURE TEST LINES
			MIXED AND PUMPED 70 SACKS OF CLASS G CEMENT MIXED @ 15.8 PPG AND DISPLACED WITH 37.5 BBLS OF WATER. GOOD CIRCULATION THROUGHOUT CEMENT JOB.
			TOOH AND LD 22 JOINTS OF TUBING TO 6184. RU RANGER CEMENT TRUCK, MIXED AND PUMPED 130 SACKS OF CLASS G CEMENT MIXED AT 15.8 PPG. THE CEMENT WAS DISPLACED WITH 32.2 BBLS OF WATER. GOOD CIRCULATION THROUGHOUT CEMENT JOB.
			TOOH AND LD 30 JOINTS, HAD TO SHUT DOWN DUE TO VERY HIGH WINDS.
			SHUT DOWN FOR 4 HOURS WAITING ON WIND.
			START LAYING DOWN TUBING.
	17:30	13:30	EOT AT 1656' (51 JT). PUMPED 80 SX G CEMENT W/ 3% CaCl. HAD GOOD CIRC THROUGHOUT JOB. TOOH W/ 30 JT.
17:30	0:30	7:00	WAIT ON CEMENT TO SET. TIH TAG AT 1135'. TOOH. EOT = 619' (19 JT)
0:30	1:30	1:00	PUMPED 415 SX G CEMENT. GOT CEMENT TO SURFACE. TOOH AND LD ALL TBG.
1:30	6:00	4:30	RDMO ALL EQUIPMENT
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom
			End of Tubing:		