0:00
3.00

Schneider Summit Services

**Schneider Summit Services**
**PO Box 983038**
**Park City, UT 84098**

## DAILY OPERATIONS REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Date (1st Hour):** | 03/27/22 | **Operator** | **BISON OIL & GAS III** | **Well Name:** | INGRAM # 1 | **API #:** | 05-123-05639 |
| **Field:** | WILDCAT | | | **Consultant:** | BOEHM / DUNOHOO | **AFE #:** | |
| **County:** | Weld | | | **Phone:** | 970-396-5279 | **Csg Depth / TD:** | 8-5/8" @ 204' |
| **Operation:** | RE-ENTRY P &A | | | **Rig Contractor:** | HURRICANE R-14 | **Size / Grade:** | |
| | | | | **Location:** | | **Weight / Thread:** | |
| | | | | **Lat/Long:** | 40.742465 /-103.823865 | **Perforations:** | |

### BREAKDOWN OF OPERATIONS

| From | To | Hrs | Description |
|---|---|---|---|
| 6:00 | | | CREW CHANGE |
| | | | SAFETY / JSA MEETING |
| | | | MOVE R-14 W/ SUPPORT EQUIP. TO LOCATION, SPOT IN BEAM, RIG WHILE WAITING FOR MUD SYSTEM TO BE CLEANED |
| | | | NU BOP STACK ETC.SPOT IN PUMP/ TANK AUX EQUIP. PIPE WRANGLER, RACKS ETC. SPOT IN / RU FLUID PRO MUD SYSTEM, LOAD W/ 130 BBLS OF FRESH H2O. LAY PUMP LINE / 3" RETURN LINE. |
| | | | SPOT IN TBG FLOAT, LOAD RACKS, PUT COLLARS ON WRANGLER. RU FLOOR, TBG TOOLS ETC. SPOT IN, RU POWER SWIVEL.(4PM) PU (1) 3.5" DRILL COLLAR W/ 6-1/4" TRI CONE ROCK BIT,TAG TOP OF CEMENT 20' IN, DRILL OUT, CONTINUE IN HOLE, TAG @104' W/ 3-1/2" COLLARS IN, DRILL THAT COLLAR DOWN ( WAS NOT SOLID) CIRC FOR 10 MIN. SWI @ POWER SWIVEL, PRESSURE TEST RIG PUMP TO 1000 PSI ( GOOD TEST). ATTEMPT TO PSI TEST SURFACE, HAD GOOD CIRC, BUT WOULD NOT PRESSURE UP. |
| 18:00 | 20:15 | 2:15 | PU 4th DRILL COLLAR. TAG HARD AT 135'. FELL THROUGH. CONTINUED IN HOLE WITH 6 DRILL COLLARS. TIH WITH 10 JT TO 525'. CIRC FOR 30 MINUTES. |
| 20:15 | 6:00 | 9:45 | TOOH AND LD DRILL COLLARS. TIH W. NOTCHED COLLAR AND 2 7/8" TBG. STARTED STACKING AT 467'. PU POWER SWIVEL AND STARTED WASHING DOWN. CURRENTLY AT 2423'. MUD AT 9.3# W/ 46 VIS. |
| 6:00 | | | |

### TUBING, BHA, Rods

| Quantity | OD | ID | Description | Length | Top |
|---|---|---|---|---|---|
| | | | | | |
| | | | **End of Tubing:** | | |

0:00
3.00

Schneider Summit Services

**Schneider Summit Services**
**PO Box 983038**
**Park City, UT 84098**

## DAILY OPERATIONS REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Date (1st Hour):** | 03/28/22 | **Operator** | **BISON OIL & GAS III** | **Well Name:** | INGRAM # 1 | **API #:** | 05-123-05639 |
| **Field:** | WILDCAT | | | **Consultant:** | BOEHM / DUNOHOO | **AFE #:** | |
| **County:** | Weld | | | **Phone:** | 970-396-5279 | **Csg Depth / TD:** | 8-5/8" @ 204' |
| **Operation:** | RE-ENTRY P &A | | | **Rig Contractor:** | HURRICANE R-14 | **Size / Grade:** | |
| | | | | **Location:** | | **Weight / Thread:** | |
| | | | | **Lat/Long:** | 40.742465 /-103.823865 | **Perforations:** | |

### BREAKDOWN OF OPERATIONS

| From | To | Hrs | Description |
|---|---|---|---|
| 6:00 | | | CREW CHANGE |
| | | | CONTINUE ROTATING / WASHING DOWN EACH JT., STOP & CIRC EVERY 15 JTS FOR 10-15 MIN, STARTED LOSING A SMALL AMOUNT OF FLUID, MIX / PUMP A TOTAL OF 30 SX LCM, QUIT LOSING FLUID. CONTINUE IN HOLE TO 5543 W/ 173 JTS IN' (46' BELOW BOTTOM OF NIO). WILL CIRC @ THIS DEPTH, WILL LD (1) JT BEFORE WE CEMENT, WE WILL CEMENT W/ 172 JTS IN @ 5510' (13' BELOW NIO.) |
| | | | CIRC CLEAN, LD 1 JT, SET BACK SWIVEL.UNABLE TO GET CEMENTERS UNTIL NOON ON 3/29. |
| | | | TOH W/ TBG, NOTCHED COUPLING-SWIFN |
| | | | CREW TRAVEL |
| 18:00 | | | |

### TUBING, BHA, Rods

| Quantity | OD | ID | Description | Length | Top |
|---|---|---|---|---|---|
| | | | | | |
| | | | **End of Tubing:** | | |

0:00
3.00

Schneider Summit Services

**Schneider Summit Services**
**PO Box 983038**
**Park City, UT 84098**

## DAILY OPERATIONS REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Date (1st Hour):** | 03/29/22 | **Operator** | **BISON OIL & GAS III** | **Well Name:** | INGRAM # 1 | **API #:** | 05-123-05639 |
| **Field:** | WILDCAT | | | **Consultant:** | BOEHM / DUNOHOO | **AFE #:** | |
| **County:** | Weld | | | **Phone:** | 970-396-5279 | **Csg Depth / TD:** | 8-5/8" @ 204' |
| **Operation:** | RE-ENTRY P &A | | | **Rig Contractor:** | HURRICANE R-14 | **Size / Grade:** | |
| | | | | **Location:** | | **Weight / Thread:** | |
| | | | | **Lat/Long:** | 40.742465 /-103.823865 | **Perforations:** | |

### BREAKDOWN OF OPERATIONS

| From | To | Hrs | Description |
|---|---|---|---|
| 6:00 | | | CREW TRAVEL |
| | | | SAFETY / JSA MEETING CHECK PRESSURES SIP-0 |
| | | | SLOWLY TIH W/ NOTCHED COLLAR, 172 JTS 2-7/8" P-110 TO PREP FOR CEMENTERS, EOT W/ BE @ 5510' STOPPED AND BROKE CIRC EVERY 15 STANDS (960' +/-) DID THAT ALL THE WAY TO TD @ 5510' ( 13' BELOW NIO). |
| | | | CIRC UNTIL CEMENTERS ARRIVED @ 4PM |
| | | | MIRU RANGER CEMENTERS MIX & PUMP 190 SX OG CLASS G NEAT @ 15.8# / 1.15 YIELD, PUMP 1`2 BBL H2O SPACER, 38.9 BBL OF SLURRY, DISPLACED W/ 31.9 BBL OF FRESH H2O.POOH,LD 25 JT. |
| 18:00 | 22:00 | 4:00 | WOC |
| 22:00 | 3:00 | 5:00 | PU 13 JTS ,Tag at 5126'. LD 1 JT AND BREAK CIRC TO CLEAR TBG. TOOH TO 1650' (51 JT). PUMPED 120 SX G CEMENT AT 15.8 PPG / 1.15 YIELD w/ 2% CaCl2 (24.6 BBL). HAD GOOD CIRC THROUGHOUT JOB. |
| 3:00 | 4:30 | 1:30 | TOOH TO 678'. CIRC. |
| 4:30 | 6:00 | 1:30 | WOC |
| 6:00 | | | |

### TUBING, BHA, Rods

| Quantity | OD | ID | Description | Length | Top |
|---|---|---|---|---|---|
| | | | | | |
| | | | **End of Tubing:** | | |

0:00
3.00

Schneider Summit Services

**Schneider Summit Services**
**PO Box 983038**
**Park City, UT 84098**

## DAILY OPERATIONS REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Date (1st Hour):** | 03/30/22 | **Operator** | **BISON OIL & GAS III** | **Well Name:** | INGRAM # 1 | **API #:** | 05-123-05639 |
| **Field:** | WILDCAT | | | **Consultant:** | BOEHM / DUNOHOO | **AFE #:** | |
| **County:** | Weld | | | **Phone:** | 970-396-5279 | **Csg Depth / TD:** | 8-5/8" @ 204' |
| **Operation:** | RE-ENTRY P &A | | | **Rig Contractor:** | HURRICANE R-14 | **Size / Grade:** | |
| | | | | **Location:** | | **Weight / Thread:** | |
| | | | | **Lat/Long:** | 40.742465 /-103.823865 | **Perforations:** | |

### BREAKDOWN OF OPERATIONS

| From | To | Hrs | Description |
|---|---|---|---|
| 6:00 | | | CREW CHANGE |
| | | | RIH W/ TBG, TAG TOC @ 1121' W/ 35 JTS IN. POOH TO 500' W/ 15-1/2 JTS IN. |
| | | | RU CEMENTERS, MIX & PUMP 300 SX OF CLASS G NEAT @ 15.8PPG / 1.15 YIELD, 61 .5 BBLS OF SLURRY, HAD FULL RETURNS THROUGHOUT W/ CEMENT TO SURFACE. POOH,LD TBG, WASH UP. LOAD TBG ON TBG FLOAT, RD WRANGLER ETC. ND STACK, TOP OFF 8-5/8" W/ CEMENT TO SURFACE. RDMO CEMENTERS. |
| | | | HAVE E3 CLEAN MUD SYSTEM , RIG TANK, CUTTINGS TANK. FLUID PRO RD EQUIP, PREP TO MOVE. RACK PUMP / TANK , 3" IRON ETC. |
| | | | LOAD OUT POWER SWIVEL, BOP's ETC. |
| 18:00 | | | READY TO MOVE-TOO WINDY TO RIG DOWN. FINALLY GOT RIGGED DOWN. |
| | | | WILL MOVE TO HENSLEY A-1 |

### TUBING, BHA, Rods

| Quantity | OD | ID | Description | Length | Top |
|---|---|---|---|---|---|
| | | | | | |
| | | | **End of Tubing:** | | |

0:00
3.00

Schneider Summit Services

**Schneider Summit Services**
**PO Box 983038**
**Park City, UT 84098**

## DAILY OPERATIONS REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Date (1st Hour):** | 05/09/22 | **Operator** | **BISON OIL & GAS III** | **Well Name:** | INGRAM # 1 | **API #:** | 05-123-05639 |
| **Field:** | WILDCAT | | | **Consultant:** | JEFF SCHNEIDER | **AFE #:** | |
| **County:** | Weld | | | **Phone:** | 970-381-9588 | **Csg Depth / TD:** | 8-5/8" @ 204' |
| **Operation:** | RE-ENTRY P &A | | | **Rig Contractor:** | | **Size / Grade:** | |
| | | | | **Location:** | | **Weight / Thread:** | |
| | | | | **Lat/Long:** | 40.742465 /-103.823865 | **Perforations:** | |

### BREAKDOWN OF OPERATIONS

| From | To | Hrs | Description |
|---|---|---|---|
| 6:00 | | | CREW AND BACKHOE TRAVEL TO LOCATION |
| | | | DUG UP WELLHEAD 5' BELOW GROUND LEVEL. |
| | | | CUT CASING OFF 4' BELOW GROUND LEVEL. MIXED AND PUMPED 12 SACKS OF CEMENT TO TOP OFF THE SURFACE CASING. |
| | | | WELD ON PLATE WITH LEASE NAME AND LEGALS. |
| | | | BACK FILL AND CLEAN UP LOCATION. |

### TUBING, BHA, Rods

| Quantity | OD | ID | Description | Length | Top |
|---|---|---|---|---|---|
| | | | | | |
| | | | **End of Tubing:** | | |