0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/10/22	**Operator**	**Bison Oil & Gas III**	**Well Name:**	NAY 1 (05660)	**API #:**	05-123-05660
Field:	WILDCAT			**Consultant:**	CHANDLER/GRIFFIN	**AFE #:**	
County:	Weld			**Phone:**	307-333-3301	**Csg Depth / TD:**	10-3/4" @ 154'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	H-40
				Location:	SWNE SEC 14 9N 58W	**Weight / Thread:**	32.75#
				Lat/Long:	40.752405 / -103.829955	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	14:30	8:30	HOLD SAFETY MEETING AND PERFORM JSA.MIRU HURRICANE RIG #14 AND SUPPORT EQUIPMENT. NU BOP's, LAY 3" RETURN LINE TO MUD SYSTEM, LAY PUMP LINES., SPOT WRANGLER , RACKS ETC. LOAD COLLARS ON RACKS, RU POWER SWIVEL. LOAD 130 BBLS OF FRESH WATER TO MUD SYSTEM.
14:30	19:00	4:30	TIH WITH 6-1/4" THREE CONE ROCK BIT AND 3-1/2" DRILL COLLAR AND TAG 8' IN FROM SURFACE. START DRILLING CEMENT AND FELL THROUGH AT 18'. CONTINUE SWIVELING AND WASHING DOWN TO 611", CIR HOLE, TOOH (Wind to High to Std back tbg), L/D 13 JTS 2-7/8 & 6 DC'S.
19:00	6:00	11:00	Install Notch Collar on 2-7/8 6.5#, TIH, w/ 2-7/8 6.5#, Tag 13 jts in swivel up break cir,rotate thru continue to rotate & cir, TIH, run in 20 jts cir bottoms up and condition hole, continue to tih w/ 25 jts tab bridge @ 793', rotate thru bridge in 5 mins, work pipe for 30 mins cir & rotate. Continue to tih w/ 2-7/8, run 20 jts stop & rotate & cir bottoms up & condition hole, repeat operation every 20 jts.Mud check 9.2 ppg - 38 vis, 60 jts @ 1942', cir & condition hole

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/11/22	**Operator**	**Bison Oil & Gas III**	**Well Name:**	NAY 1 (05660)	**API #:**	05-123-05660
Field:	WILDCAT			**Consultant:**	BOEHM/GRIFFIN	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	10-3/4" @ 154'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	H-40
				Location:	SWNE SEC 14 9N 58W	**Weight / Thread:**	32.75#
				Lat/Long:	40.752405 / -103.829955	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	6:30	0:30	CREW CHANGE, SAFETY MEETING
6:30	10:00	3:30	CURRENT DEPTH 1960', CONTINUE SWIVELING / WASHING DOWN,
10:00	23:45	13:45	TAG TOP OF CSG. @ 2520', ATTEMPT TO WORK TBG INSIDE OF CSG W/ NO SUCCESS. AFTER TAG YOU COULD WORK TBG DOWN 8', TAG AGAIN, FAIRLY SOLID. WHEN PIPE WAS PICKED UP OFF OF SECOND TAG, IT PULLED OVER IMMEDIATELY, THEN WOULD JUMP FREE LIKE OUTSIDE OF TBG COLLAR WAS ALONG SIDE THE OUTSIDE OF A CSG COLLAR.WASHED & ROTATED DOWN TO 2725'. UNABLE TO GET DEEPER, KEPT HAVING ISSUES W/ HIGH TORQUE. HAD TO ROTATE BACK OUT, TBG COLLARS KEPT CATHING ON CSG COLLARS ON THE WAY UP.PULL UP TO 2510' (10' ABOVE CSG STUB) W/ 78 JTS', WAITING ON CEMENTERS.
23:45			L/D Power Swivel, MIRU American Cementers, Safety Meeting, Tbg landed @ 2521' w/ 78 jts 2-7/8, Pump 20 bbls wtr w/ Sapp, Mix & Pump 120 sx (24.5 bbls slurry) Class G neat @ 15.8 ppg, Displace w/ 1.5 bbls wtr w/sapp, 11.5 bbls mud, R/D Cementers, L/D 20 jts 2-7/8, wait 4 hrs on cement @ 6:30 AM TIH w/ 2-7/8 tag cement (Est TOC 2231')
			PU, RIH W/ TBG. , TAG 4 JTS IN @ 1996', LD 4 JTS, CIRC FOR 10 MIN TO MAKE SURE TBG WAS CLEAR AFTER TAGGING. RU CEMENTERS W/ 58 JTS IN THE HOLE @ 1865'.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/12/22	**Operator**	**Bison Oil & Gas III**	**Well Name:**	NAY 1 (05660)	**API #:**	05-123-05660
Field:	WILDCAT			**Consultant:**	BOEHM/GRIFFIN	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	10-3/4" @ 154'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	H-40
				Location:	SWNE SEC 14 9N 58W	**Weight / Thread:**	32.75#
				Lat/Long:	40.752405 / -103.829955	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
			CREW CHANGE SAFETY / JSA MEETING
6:45	7:30	0:45	RU AMERICAN CEMENTERS TO PUMP 120 SX CLASS G MIXED @ 15.8PPG / 1.15 YIELD W/2% CALC. TO COVER FROM 1850' UP TO & ABOVE 1700'.
7:30	16:45	9:15	WAITED 4 HRS, PU RIH W/ NO TAG, CEMENT HAD NOT SET UP YET (SAMPLE ON SURFACE WAS LIQUID ALSO). POOH,LD 20 JTS, RU TO CIRC, HAD A SMALL AMOUNT OF CEMENT IN RETURNS, LET CLEAN UP INTO CUTTINGS TANK. CONTINUE CIRC FOR AN ADDITIONAL 3.5 HRS. PU , RIH W/TBG, TAGGED @ 1575' W/ 49 JTS IN. POOH, LEFT 38 JTS IN, BROKE CIRC, CIRC FOR 10 MIN, TBG WAS CLEAN. CONTINUE POOH TO 515' W/ 16 JTS IN. RU CEMENTERS. TO PUMP SURFACE PLUG. MIX & PUMP 325 SX OF CLASS G 3% Cacl @ 15.8# PPG / 1.15 YIELD, HAD FULL RETURNS THROUGHOUT, GOT CEMENT TO SURFACE.8 bbls Cement, LD 16 jts 2-7/8, N/D BOP & Wellhead, Top off surf w/ 20 sx Class G (8 bbls slurry)
16:45	21:00	4:15	R/D & MIRU on the Alice Nay #1

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/24/22	**Operator**	**Bison Oil & Gas III**	**Well Name:**	NAY 1 (05660)	**API #:**	05-123-05660
Field:	WILDCAT			**Consultant:**	SCHNEIDER	**AFE #:**	
County:	Weld			**Phone:**	970-381-9588	**Csg Depth / TD:**	10-3/4" @ 154'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	H-40
				Location:	SWNE SEC 14 9N 58W	**Weight / Thread:**	32.75#
				Lat/Long:	40.752405 / -103.829955	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
			CREW TRAVEL TO LOCATION DUG UP WELLHEAD 6' BELOW GROUND LEVEL, CUT OFF SURFACE CASING AND 5-1/2" LINER 4' BELOW GROUND LEVEL. MIXED AND FILLED TOP OF CASING WITH 10 SACKS OF CEMENT. WELD ON PLATE WITH LEASE NAME, COMPANY NAME AND LEGALS. CLEAN UP LOCATION AND BACKFILL WELLHEAD.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom