PRINTED IN U.S.A. | Com. City | 1-25-75

WELL NAME AND NO.	Rice #2
LOCATION - POOL - FIELD	Lone Tree SWNW Sec 32 3S 59W
FORMATION	Plug
DOWELL ENGINEER	
COUNTY	Adams
STATE	Colorado

RIG NAME: Griffin Rig #4

NAME Griffin Drlg

AND

ADDRESS

ZIP CODE

00396002

SPECIAL INSTRUCTIONS

Plug well as per instruction

WELL DATA

HOLE SIZE 7 7/8	CASING	A	B	C	D
DEPTH	SIZE - WEIGHT				
☐ROT ☐CABLE	LENGTH				
BHST	GRADE				
BHLT	THREAD				
	CAPACITY				

RECEIVED FEB 28 1975 COLO. OIL & GAS CONS. COMM.

	TYPE		WT.	VISC.
SHOE FLOAT	TYPE		STAGE TOOL TYPE	
	DEPTH		DEPTH	
	TYPE		TYPE	
	DEPTH		DEPTH	

☐TBG ☑D.P.	HEAD & PLUGS	SQUEEZE JOB	
SIZE 4 1/2	☐DOUBLE	TOOL TYPE	
WEIGHT 16.60	☐SINGLE	DEPTH	
GRADE used	☐SWAGE	TAIL PIPE: IN.	FT.
THREAD XH	☐KNOCKOFF	PERF INTERVAL	FT.
☐NEW ☑USED	TOP ☐R ☐W		TO
DEPTH 240	BOT ☐R ☐W		TO
CAPACITY .0142	OTHER		TO

PRESSURE LIMIT PSI | BUMP PLUG TO PSI MIN

☐ROTATE RPM | ☐RECIPROCATE FT | ☐CENTRALIZERS NO

JOB SCHEDULED FOR TIME: 1300 DATE: 1-25 | ARRIVED ON LOCATION TIME: 1300 DATE: 1-25 | LEFT LOCATION TIME: 1700 DATE: 1-25-75

TIME	PRESSURE TBG. OR D.P.	PRESSURE CASING	VOLUME PUMPED	INJECT. RATE	SERVICE LOG DETAIL
1300					
1400					Rig up and Hold safety meeting
1500			35		Set 1st Plug @ 240'-90' w/ 50 sks
					Leave 10 sks on Ground for Top Plug

REMARKS:

File

SYSTEM CODE	NO. OF SACKS	YIELD CU. FT/SK	COMPOSITION OF CEMENTING SYSTEMS	SLURRY MIXED VOL.	SLURRY MIXED WT.
I.	60	1.145	Class "G" Cement	10	15.6
II.					
III.					

BREAKDOWN FLUID WT.	SACKS MIXED 50 PUMPED 50	PRESSURE MAX: MIN:
☐HESITATION SQ. ☐RUNNING SQ.	CIRCULATION LOST ☐YES ☑NO	CEMENT CIRCULATED TO SURF. ☐YES ☐NO
BREAKDOWN PSI FINAL PSI		CEMENT LEFT IN PIPE: FT.
WASHED THRU ☐YES ☐NO TO FT.	MEASURED ☑DISPLACEMENT ☐WIRELINE	☑AS PLANNED ☐UNAVOIDABLE
TYPE OF WELL ☐OIL ☐STORAGE ☐BRINE/WATER ☐GAS ☐INJECTION ☑WILDCAT	CUSTOMER REPRESENTATIVE Mr Earl Stoops	DOES CUSTOMER CONSIDER SERVICE: ☑SATISFACTORY ☐UNSATISFACTORY ☐UNKOWN