FORM
27
Rev 6/99

Click here to reset form

State of Colorado
Oil and Gas Conservation Commission
1120 Lincoln Street, Suite 801, Denver, Colorado 80203
(303)894-2100 Fax:(303)894-2109

Tracking Number: 2607359
Name of Operator: Delta Petroleum Corp
OGCC Operator No: 16800
Received Date: 6/29/2010 Rifle COGCC
Well Name & No:
Facility Name & No: 417866

REMEDIATION WORKPLAN (Cont.)

OGCC Employee:

If groundwater has been impacted, describe proposed monitoring plan (# of wells or sample points, sampling schedule, analytical methods, etc.):

NA

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing. Use additional sheet for description if required.

Soil samples will be taken from the excavation base prior to topsoil replacement as needed to verify successful clean-up. The pipeline will be cleaned and treated with biocide, and corrosion resistant lining installed. After appropriate backfill, topsoil will be replaced as needed, and the disturbed surface will be roughened and seeded with a certified weed-free seed mix. The area will be monitored for noxious weeds and treated as needed. Routine, frequent inspection of all active pipelines will continue to be conducted throughout the field.

Attach samples and analytical results taken to verify remediation of impacts. Show locations of samples on an onsite schematic or drawing.

Is further site investigation required? ☑ Y ☐ N If yes, describe:

The need for further site investigation will be determined by sample results, some of which are pending.

Final disposition of E&P waste (landtreated and disposed onsite, name of licensed disposal facility, recycling, reuse, etc.):

If contaminated soils are indicated, they will be disposed of in the Mesa County Landfill. If contaminated waters are indicated, they will be disposed of in the Danish Flats Disposal Facility.

IMPLEMENTATION SCHEDULE

Date Site Investigation Began: 6/7/2010	Date Site Investigation Completed: pending	Date Remediation Plan Submitted:
Remediation Start Date: 6/7/2010	Anticipated Completion Date: 7/10/2010	Actual Completion Date: pending

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: William Monroe Signed:

Title: EHS Coordinator Date: 6/23/2010

OGCC Approved: Linda Spry O'Rourke Title: NW Env. Prot. Specialist Date: 5/31/2011

2011.05.31 10:00:45 -06'00'