BISON OIL & GAS II

Current Wellbore Schematic

Well Name:	Franks 1	Date Prepared:	10/12/2018
Location:	675' FSL, 825' FEL, SESE Sec 33, T9N, R61W	Last Updated:	10/12/2018
County:	Weld	Spud Date:	9/8/1976
API #:	05-123-08907	Completion Start Date:	N/A
Co-ordinates:	40.699832/-104.204382	Last Workover Date:	N/A
Elevations:	GROUND: 4988'	Prepared by:	Jake Van Bramer
	KB: 11'		
Depths (KB):	PBTD: --		
	TD: 7301'		

All depths KB

Surf Csg
8-5/8", 24#
Set at 180'
Unknown cement sacks

180'

Base of Fox Hills - 586'

Nio Top - 6455'

Codell Top - 6758'

PBTD - --'
TD - 7301"

Production Csg
None

Hole Size
12.25"
0-180'

Unknown
180'-7301'

PBTD - --'
TD - 7301"

Surface Casing:
Drilled 12-1/4" surface hole 180'
Set 8-5/8", 24# casing at 180'
Unkown amount of cement used given, calculated (~72 sacks)

Production Casing:
No production casing

Open Hole:
180'-7301', hole size unknown, likely 7-7/8"

Tubing:
None

Rods:
None

Perforations:
None

P&A Plugs:
None Known

Additional Notes:
Surface Casing has some cement, unknown quantity
No record of plugging

Initial Potential Test:

Formation Tops:

Fox Hills (base)	586'
Parkman	3635'
Shannon	5130'
Niobrara	6455'
Codell	6758'
D Sand	7158'
J Sand	7238'