From:	Blythe Befus
To:	Blythe Befus
Subject:	FW: [EXTERNAL] Re: Sidetrack PRONGHORN 24-8-5XRLNB API#05-123-45068
Date:	Thursday, February 21, 2019 4:26:12 PM

From: Ashley Noonan
Sent: Thursday, December 6, 2018 10:58 AM
To: Burn - DNR, Diana <diana.burn@state.co.us>
Cc: Garrison, Penny <penny.garrison@state.co.us>; Steve Jenkins <steve.jenkins@state.co.us>; Regulatory <regulatory@bonanzacrk.com>; Joel Dill <JDill@bonanzacrk.com>; Adam Conry <AConry@bonanzacrk.com>; Dirk Sutphin <dirk.sutphin@state.co.us>
Subject: RE: [EXTERNAL] Re: Sidetrack PRONGHORN 24-8-5XRLNB API#05-123-45068

Thank you! We will update with a submitted doc # this afternoon.

Ashley Noonan
Senior Regulatory Analyst
(Consultant for Bonanza Creek)
Progressive Consulting
o: (303) 309-1594
c: (720) 319-6830

From: Burn - DNR, Diana <diana.burn@state.co.us>
Sent: Thursday, December 6, 2018 10:55 AM
To: Ashley Noonan <ANoonan@bonanzacrk.com>
Cc: Garrison, Penny <penny.garrison@state.co.us>; Steve Jenkins <steve.jenkins@state.co.us>; Regulatory <regulatory@bonanzacrk.com>; Joel Dill <JDill@bonanzacrk.com>; Adam Conry <AConry@bonanzacrk.com>; Dirk Sutphin <dirk.sutphin@state.co.us>
Subject: Re: [EXTERNAL] Re: Sidetrack PRONGHORN 24-8-5XRLNB API#05-123-45068

External Sender: Use caution with links/attachments

It's an -02 - we treat them as separate wellbores. Even 'oops' get a sidetrack number.

Thanks,
Diana

On Thu, Dec 6, 2018 at 10:46 AM Ashley Noonan <ANoonan@bonanzacrk.com> wrote:

> Diana/Penny,

Since we have an approved #01 Form 2, will this new form 2 just be a revision to the #01 or will this be an #02 Sidetrack?

Also keeping in mind Form 5 submittals and how that will play out.

Thank you,

Ashley Noonan
Senior Regulatory Analyst
(Consultant for Bonanza Creek)
Progressive Consulting
o: (303) 309-1594
c: (720) 319-6830

From: Burn - DNR, Diana <diana.burn@state.co.us>
Sent: Thursday, December 6, 2018 10:09 AM
To: Adam Conry <AConry@bonanzacrk.com>
Cc: Steve Jenkins <steve.jenkins@state.co.us>; Aubrey Noonan <aunoonan@progressivepcs.net>; Brian Dodek <BDodek@bonanzacrk.com>; Kate Miller <KMiller@bonanzacrk.com>; Ashley Noonan <ANoonan@bonanzacrk.com>; Joel Dill <JDill@bonanzacrk.com>; Garrison, Penny <penny.garrison@state.co.us>
Subject: [EXTERNAL] Re: Sidetrack PRONGHORN 24-8-5XRLNB API#05-123-45068

External Sender: Use caution with links/attachments
Please proceed as proposed and send the Document # for the uploaded APD to Penny.

Thanks,
Diana

On Thu, Dec 6, 2018 at 9:59 AM Adam Conry <AConry@bonanzacrk.com> wrote:

> Hi Diana/Steve
>
> Sidetrack update for PRONGHORN 24-8-5XRLNB API#05-123-45068. We attempted to sidetrack the well from 10,600' with no success. Per our conversation, we'd like to proceed with sidetracking the wellbore a second time as follows:
>
> i. Explanation of the situation that has resulted in the need to sidetrack – **Bit box from RSS tool and PDC bit twisted off from drilling BHA. Unable to fish tools from wellbore. Attempted sidetrack at 10,600' with no separation from original wellbore.**

ii. Total measured depth reached in the wellbore being plugged back – **11,203' MD**

iii. Casing set – size(s) and measured depth(s) – **9-5/8" surface casing set at 1605' MD. No other casing set.**

iv. Description of fish in the hole (if any) – including top and bottom measured depths **Fish is approximately 2 ft long, sitting from 11,203' to 11,201'.**

v. Description of proposed plugs: setting measured depths, heights, and cement volumes – **No plugs will be set, open hole sidetrack**.

vi. Type of cement to be used for all plugs, including slurry weight (ppg) and yield (cf/sk) – **No plugs will be set, open hole sidetrack.**

vii. Measured depth of proposed sidetrack kick-off point – **Kick off point will be at +/- *6,268' MD (updated MD from original sidetrack attempt)***

viii. Proposed objective formation(s) for sidetrack hole – **same target formation, Niobrara B**

ix. BHL target for sidetrack hole –**Same BHL target as original wellbore.**

We will submit a Sidetrack Form 2 within 24 hours. Please let us know if you have any questions.
Thanks!

Adam Conry
Sr. Operations Engineer
Bonanza Creek Energy, Inc. | 410 17th St. Ste 1400 | Denver Co. 80202
Office: 720.225.6663 | Cell: 303.883.3351| aconry@bonanzacrk.com

--

DIANA BURN, P.E.

COLORADO OIL AND GAS CONSERVATION COMMISSION
1120 LINCOLN ST., SUITE 801
DENVER, CO 80203
PHONE 303-894-2100 x5106 CELL 303-918-6320 FAX 303-894-2109

--

Diana Burn, P.E.

Colorado Oil and Gas Conservation Commission

1120 Lincoln St., Suite 801

Denver, CO 80203

Phone 303-894-2100 x5106 Cell 303-918-6320 Fax 303-894-2109