From: McFarland - DNR, Nick
To: Riebschlager, Spencer
Cc: Tracy, Brandon [Bedrock Petroleum Consultants]; RBUARORegulatory
Subject: [**EXTERNAL**] Re: Bronco State AF10-64-1HN (05-123-36580)
Date: Wednesday, June 19, 2024 9:53:55 AM

Be aware this external email contains an attachment and/or link.
Ensure the email and contents are expected. If there are concerns, please submit suspicious messages to the Cyber Intelligence Center using the Report Phishing button.

Approved to proceed as outlined.

On Wed, Jun 19, 2024 at 9:47 AM Riebschlager, Spencer <drill@chevron.com> wrote:

> Nick,
>
> Attached is the log down to 2,500' as per COA. It appears we have isolation all the way to 420'. The surface shoe is at 588'. I would like your permission to not perf and circulate at 788' and instead spot a balanced cement plug from 788' to surface.
>
> Thanks,
>
> **Spencer Riebschlager**
>
> *ARO/WBI Engineer*
>
> Spencer.Riebschlager@Chevron.com
>
> Rockies Business Unit
>
> Chevron U.S.A. Inc
>
> 2115 117th Avenue
>
> Greeley, CO 80634
>
> **346-267-5252**
>
> Chevron

--

If immediate assistance is needed please give me a call.

Area Engineer
ECMC Central Region

Phone: 720-786-1208
1120 Lincoln Street, Suite 801, Denver, CO 80203
nick.mcfarland@state.co.us | www.colorado.gov/ecmc